

Controller Installing and Testing Procedure

CONTROLLER & CONNECTED COMPONENTS

[23rd September 2021]

Document Control Number: 00TE-PRO-001-R2.71

Revision Number: 2.71

Expiration Date:

Author: Boris Kajganić

Approval: _____



Revision History

Date	Revision Number	Pages Affected
21 st July 2020	1.0	Initial release
26 th August 2020	1.1	EATON UPS Added DL-10 Added
31 st August 2020	1.2	improved documentation
8 th September 2020	1.21	
27 th October 2020	1.3	OsensaView workaround, added 7.5 kW Chiller
2 nd December 2020	1.4	Added Modbus-Script Testing
10 th December 2020	1.41	Osensa sensor as optional
16 th December 2020	1.5	Chapter "Bootling from eMMC"
2 nd December 2020	1.52	Correction in Modbus-Script and eMMC
20 th January 2021	1.53	Add UPS part in Modbus Server
26 th January 2021	1.54	Added Flow Meter
28 th January 2021	2.0	Added OCTE
10 th February 2021	2.1	Added Document Control Number and OCTE UPS/HVAC
28 th April 2021	2.2	Cube UPS power cycling
2 nd August 2021	2.5	Banana PI Erase EMMC Modberry 500 installation
20 th August 2021	2.6	Installation scripts
27 th August 2021	2.61	Script controllerfos.sh
29 th August 2021	2.7	Self-Configuration
23 rd September 2021	2.71	Added MAC for ModBerry



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 1 of 110

Table of Contents

1. Terms and definitions	5
2. Start.....	6
3. Required Hardware.....	6
4. Required Software	7
5. Flash SD Card	8
6. Start Banana Pi.....	9
7. Ethernet	10
7.1.1 Testing with Putty.....	12
8. Modbus RTU Devices.....	13
8.1 Osensa Fiber Optic Temperature Device (optional).....	14
8.1.1 Setup the device	15
8.1.2 Testing with QModMaster	16
8.2 DL-10 Temperature and humidity sensor.....	18
8.2.1 Setup the device	19
8.2.2 Testing with QModMaster	20
8.3 Envicool Chiller	22
8.3.1 Setup the chiller	22
8.3.2 Testing with QModMaster	24
8.4 Envicool HVAC	25
8.4.1 Testing with QModMaster	26
8.5 U1000MKII-FM: Clamp-on Ultrasonic Flow Meter (optional)	28
8.5.1 Setup the Flow Meter.....	28
8.5.2 Testing with QModMaster	28
9. Modbus TCP Devices	30
9.1 nVent Spectracool Air Conditioner (HVAC).....	30
9.1.1 Setup the HVAC.....	30
9.1.2 Testing with QModMaster	31
9.2 Quint4 UPS.....	33
9.2.1 Testing with QModMaster	33
10. Controllino MEGA.....	35
10.1 Controllino images	37



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 2 of 110

10.2	Upload Sketch to Controllino	38
10.3	Reset Controllino	38
10.4	Serial monitor to Controllino (optional)	39
10.4.1	Receive data from Controllino.....	39
10.4.2	Send Commands to Controllino	39
10.5	Controllino connected devices.....	39
10.5.1	DS18B20 Temperature sensors	40
10.5.2	Leak sensor.....	40
10.5.3	Door Switch sensor	40
10.5.4	Cube F-Stop	41
10.5.5	CO Sensor (optional)	41
10.5.6	Modbus RTU devices.....	42
10.5.7	Controllino as Modbus TCP server	43
10.5.8	Web Tests (optional)	46
11.	Eaton 5P850iR UPS	53
11.1	Start.....	54
11.2	Stop.....	54
11.3	UPS Status.....	54
11.3.1	Find all connected UPS.....	54
11.3.2	Request of All UPS Stati.....	54
11.3.3	Request of single UPS Status.....	56
11.4	Supported command for EATON UPS	57
11.4.1	EATON UPS all loads off.....	58
11.4.2	EATON UPS all loads on	58
11.4.3	EATON UPS Outlet 1 load off.....	58
11.4.4	EATON UPS Outlet 1 load on	59
11.4.5	EATON UPS Outlet 2 load off.....	59
11.4.6	EATON UPS Outlet 2 load on	59
11.5	UPS Power cycling.....	59
11.5.1	UPS Soft power cycling	60
11.5.2	UPS Hard power cycling	60



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 3 of 110

12.	Modbus-Script.....	61
12.1	Introduction	61
12.2	Testing	62
12.2.1	Test Client-Functionality	62
12.2.2	Test Server-Functionality	74
12.2.3	Test Telco-Rack-specific devices	76
12.3	Finish Testing.....	84
13.	Installing Banana Pi R2	85
13.1	Bootting from eMMC	85
13.2	Force next boot from SD card	88
13.3	Erase eMMC	89
13.4	Something is wrong, no start from eMMC	90
14.	Installing Modberry 500 M3 (Clean installation).....	90
15.	Installing or Updating FOS for Controllers	93
15.1	Prepare installation process from GitHub.....	93
15.1.1	Prerequisite condition	94
15.1.2	Steps	94
15.1.3	Prepare installation of the controllers	96
15.1.4	Prepare archive file	96
15.2	Prepare installation process from archive file.....	97
15.2.1	Prerequisite condition	97
15.2.2	Steps	97
15.3	Installation process	98
15.3.1	How to detect dynamic IP address range?	100
15.3.2	Known problems	105
15.3.3	Manual Work	106
16.	Installing of Self-Configuration on Array Controller.....	107
16.1	Installation and configuration of the Self-Configuration server	107
16.2	Configuring of the site in the Self-Configuration Server	109



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 4 of 110

1. Terms and definitions

Banana Pi R2	- Open-Source Wireless Router
Controllino MEGA	- Programmable logic controller
PLC	- Programmable logic controller
SBC	- Single Board Computer
UART	- Universal Asynchronous Receiver/Transmitter
HVAC	- Heating, ventilation, and air conditioning device
Chiller	- liquid base HVAC
TX-812-PWR+	- Osensa Fiber Optic Temperature device
DS18B20	- Temperature sensor
DL-10	- Temperature and humidity sensor
UPS	- Uninterruptible power supply
Nut	- Network UPS Tools
AX-GS-CM-V-65	- Carbon Monoxide Sensor
OCTE	- Outdoor Core Talco Rack
CTE	- Core Talco Rack
CUBE	- Fluence Battery Storage

Controllers type in Fluence environment:

Short Name	Name
ATR FMC (ATRCM)	Array Telco Rack Controller (reserved name for the future)
CTR FMC (CTRCM)	Core Telco Rack Controller
Array FMC (AMC)	Array Controller
DAS FMC (DMC)	DAS Controller
Core FMC (CMC)	Core Controller
Node FMC (NMC)	Node Controller
Cube FMC (CuMC)	Cube Controller



FMC	Fluence Multipurpose Controller
-----	---------------------------------

2. Start

The Installation and Test Procedure cover both Cube and Core Talco Rack (CTE).

It is strongly recommended to read complete test procedure first. At first, the reader will get overview what should be tested and how and the experience user will find what is different from previous version.


3. Required Hardware

Hardware		
Laptop (with Ethernet port)		
Ethernet cable 2 to 3 m		
Ethernet crossover cable 2 to 3 m	Optional	
USB to ethernet adapter	Optional	https://www.reichelt.de/logilink-usb-3-0-zu-gigabit-ethernet-adapter-logilink-ua0184a-p187303.html?&trstct=pol_7&nbc=1
SD Card 32G	Optional	https://www.reichelt.de/microsdhc-card-32gb-samsung-evo-plus-sams-mb-mc32ga-p207608.html?&trstct=pol_0&nbc=1
USB RS485		https://www.reichelt.de/raspberry-pi-usb-rs485-interface-ch340c-rpi-usb-rs485-p242783.html?r=1 Windows driver: Link under "Datasheets" -> Windows-Treiber
Multimeter	Optional	Check voltages on terminal block

You will need appropriate driver for USB to RS485. Properly installed driver is located under Ports of the **Device Manager**.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 6 of 110



4. Required Software

The following software is required for testing of Controllers inside Cube or Core Talco Rack.

Software		
Putty	PuTTY is an SSH and telnet client	https://www.chiark.greenend.org.uk/~sgtatham/putty/latest.html
QModMaster	QModMaster is a free Qt-based implementation of a MODBUS master application. A graphical user interface allows easy communication with MODBUS RTU and TCP slaves. QModMaster also includes a bus monitor for examining all traffic on the bus.	https://sourceforge.net/projects/qmodmaster/
BalenaEtcher	Suggested program to flash SD card	https://www.balena.io/etcher/?ref=etcher_footer



5. Flash SD Card

Copy the last Fluence image from Fluence SharePoint:


<https://fluenceenergy.sharepoint.com/:f:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Device%20Images?csf=1&web=1&e=IMdQuT>

All images start with “fluence_%timestamp%.img.gz”

Controls HW and SW > NextGen Controller Workstream > Device Images					Search Device Images		
Name					Status	Date modified	Type
5 ARL TEC EM - SD Final Engineering	old images				☁	02.07.2020 15:04	File folder
	Arduino IDE Install.md				✓	26.01.2020 17:09	MD File
	Banana Pi Setup Info.md				☁	10.09.2019 00:01	MD File
5 ARL TEC EM - LD Final Engineering	fluence_202004301303.img.gz				☁	30.04.2020 13:13	GZ File
	fluence_202005110917.img.gz				☁	11.05.2020 09:27	GZ File
	fluence_202005190453.img.gz				☁	19.05.2020 05:04	GZ File
5 ARL TEC EM - SD Final Engineering	fluence_202005191545.img.gz				☁	19.05.2020 15:56	GZ File
	fluence_202007171221.img.gz				✓	17.07.2020 12:33	GZ File
	frankw_googlecache.md				☁	02.09.2019 17:14	MD File
its	Image Change Log.txt				✓	17.07.2020 12:39	Text Document
	ubuntu-18.04-bpi-r2-fluence_4.14-20191027-SH.img.gz				☁	29.10.2019 21:14	GZ File
	Unconfirmed 332337.crdownload				↻	21.07.2020 09:45	CRDOWNLOAE
e	VNC Install.md				☁	09.09.2019 12:32	MD File
.20141023-0742_1650228531							
js							

Use the youngest of the fluence images.

Flash the image to SD card with help of BalenaEtcher program. The program is available for Windows, Linux and Mac OS.



6. Start Banana Pi

Banana Pi must be power off before the SD card is inserted into the slot of the Banana Pi. The best is to pull out power cable (12 V) of Banana Pi.

Insert SD Cart.



Connect back power cable. If USB OTG port (left from power) is not supplied with 5 V. you will need to press power button for 10 second to start the Banana Pi.






7. Ethernet

Add IP address “192.168.2.10” to ethernet adapter of your laptop.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 10 of 110



On Banana Pi, first ethernet port (from left) is WAN port. It connects previous cube. The last port LAN 4 connects next cube. The controllers inside OCTE/CTE are connected to the switch directly and only WAN port is used.

Expected network will be **172.XXX.XXX.XXX** or equivalent network. Current Banana Pi will be determined by DHCP server of during the Self Configuration process on the site network.

Internal 3 ports of Banana PI, are for internal network of the cube. IP addresses are **192.168.2.XX**.

Banana Pi has IP address of 192.168.2.2. Controllino is connected to one of tree internal ports and has IP address **192.168.2.3**. Connect you testing laptop to one of the internal free ports:



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 11 of 110




Test equipment:

- Laptop with Ethernet port or converter (USB to Ethernet)


7.1.1 Testing with Putty

Test connection with Putty:



User: **root**

Password: **root**

A terminal window titled 'root@leaf-dc2b2f355c: ~' with standard window controls. The terminal output shows a login sequence: 'login as: root', 'root@192.168.2.2's password:', and a 'Welcome to Ubuntu 18.04.3 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)' message. It lists links for documentation, management, and support. The last login is noted as 'Mon Jul 20 10:01:22 2020 from 192.168.178.80'. The prompt 'root@leaf-dc2b2f355c:~#' is followed by a green cursor.

```
root@leaf-dc2b2f355c: ~
login as: root
root@192.168.2.2's password:
Welcome to Ubuntu 18.04.3 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)

 * Documentation:  https://help.ubuntu.com
 * Management:    https://landscape.canonical.com
 * Support:       https://ubuntu.com/advantage

Last login: Mon Jul 20 10:01:22 2020 from 192.168.178.80
root@leaf-dc2b2f355c:~#
```

If you use access to Banana Pi from external network, please execute **fluence_iptables.sh** after first login. The script will setup correct Network address translation (NAT) from external to internal cube ethernet network.

8. Modbus RTU Devices

Current Flurence implementation of the cube has following Modbus RTU devices:

- Osensa Fiber Optic Temperature Device (optional)
- Chiller 2.5 kW (2x) or Chiller 7kW (1x) in long duration cube and (2x) in short duration
- HVAC (1x or 2x)
- DL-10 Temperature and humidity sensor

Current Flurence implementation of the CTR has following Modbus RTU devices:

- DL-10 Temperature and humidity sensor

All devices are connected over Modbus RTU protocol based on RS485. For each device we need to ensure same baud rate 19200 8N1 and unique Modbus slave ID. ID **42** is reserved of Controllino MEGA and cannot be used.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 13 of 110

Default setting of listed devices are unknown. You can assume the more than one device will have the same parameters. **Ensure to connect only one device with your Laptop, the other devices must be disconnected from Modbus RTU bus or the devices must be switch off.**

After all devices are correctly setup, you can connect them back to same RT485 bus.

Test equipment:

- Laptop with USB to RS485 converter

8.1 Osensa Fiber Optic Temperature Device (optional)

Test	Cube	CTR
Applicable	X	

All Osensa documents are in SherePoint:

<https://fluenceenergy.sharepoint.com/:f:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Vendor%20Info/Sensors/Osensa?csf=1&web=1&e=QDfdqG>

Install Osensa software.

OSENSAView_64bit_V4.30_Setup.exe

The default administrator password is "0" (number zero).

If you are not able to use 64 bits version of OsensaView you can install 32 bits version (OSENSAView_64bit_V4.30_Setup.exe).

If you have trouble tom start OSENSAView it is consequence of incorrect java settings.

Osensa is Installed in "C:\Program Files\OsensaView" for 64 bits version or in "C:\Program Files (x86)\OsensaView" for 32 bits version.

In the installation folder there is the file OsensaViewExecute.bat

```
java -jar OsensaView.jar
```

The file must be adapted to use correct Java version

```
"C:\Program Files (x86)\Java\jre1.8.0_212\bin\java" -jar OsensaView.jar
```

Or


```
"C:\Program Files\Java\jre1.8.0_251\bin\java" -jar OsensaView.jar
```

Check correct version of java in C:\Program Files\Java" for 64 bits version or in "C:\Program Files (x86)\Java" for 32 bits version.



8.1.1 Setup the device


The default device parameters are 9600 8N1 and Modbus slave address 247. Our test example was somehow buggy, I could change 9600 8N1 to 19200 8N1, but not slave ID to 10. After reset, the ID was again 247. Fluence ordered devices to be factory selected to 19200 8N1, Modbus ID = 10.



Test response for the device.





Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 15 of 110



8.1.2 Testing with QModMaster

Parameters for testing:






Ensure Response Timeout is **min 1** second. The scan rate will be double value of timeout value. Communication port, communication parameter and timeout are common for all testing.

Osenza has 8 sensors starting from address 0x400 (1024 dec). In example only the first and the last sensors were connected. The measured temperature is 100 bigger, divide with 100 for temperature in C.





8.2 DL-10 Temperature and humidity sensor

Test	Cube	CTR
Applicable	X	X

All DL-10 documents are in SherePoint:

<https://fluenceenergy.sharepoint.com/:f:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Vendor%20Info/Sensors/ICP-DAS/DL-10?csf=1&web=1&e=7AZfM7>

Unpack on local disk the file “dcon_utility_pro_pc_2019_1217.zip”

Start DL-10 configuration software.

DCON_Utility_Pro.exe



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 18 of 110


8.2.1 Setup the device

The default device parameters are 115200 8N1 and Modbus slave address 1. Change the setting to 19200 8N1 and Modbus slave address 5.

Follow the instruction (3.3 Search Module) from the manual:

https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Vendor%20Info/Sensors/ICP-DAS/DL-10/dl-10_user_manual_v13_en.pdf?csf=1&web=1&e=J4tRUm

Change device setting to new values.




Important: Power OFF the sensor. Wait for 30 seconds. Switch on the sensor.

I had the problem; the output capacitor of my power supply is really big and even I switch off the power supply the sensor was powered for next 20 seconds. Without power cycle the new value will be not taken in account.

Received values:




Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 19 of 110



8.2.2 Testing with QModMaster

Parameters for testing:






Set timeout to min 1 second.

DL-10 has 2 sensors starting from address 0x000. The measured temperature is 100 bigger, divide with 100 for temperature in C or F. Humidity is 100 bigger integer value.

Input Register (3xxxx)

Register		Points	Description	Data Format	Attribute
DEC	HEX				
30001	000	1	Read the humidity value (unit: 0.0.1 %)	0 ~ 10000	R
30002	001	1	Read the temperature value in degrees Celsius (unit: 0.01°C)	-32767 ~ 32768	R
30003	002	1	Read the temperature value in degrees Fahrenheit (unit: 0.01°F)	-32767 ~ 32768	R





8.3 Envicool Chiller

Test	Cube	CTR
Applicable	X	

Envicool Chiller 2.5 kW or 7 kW are interesting devices. I am not able to find in the documentation where to change Modbus baud rate and Modbus Slave ID.

User Manual for 2.5 kW Chiller:

[https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/Chiller/User%20Manual%20EMW25HDNC1A%20\(2.5kW%20Chiller\)%2020200528.pdf?csf=1&web=1&e=YZjeld](https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/Chiller/User%20Manual%20EMW25HDNC1A%20(2.5kW%20Chiller)%2020200528.pdf?csf=1&web=1&e=YZjeld)

8.3.1 Setup the chiller



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 22 of 110


The instruction and screenshots are from Envicool email.

Chiller display change route: (ignore the Chinese words, it's Envicool confidential software)

Default password: **0001**



Change the setting to 19200 8N1 and Modbus slave address 1 for the first chiller and 2 for the second device.

	Controller Installing and Testing Procedure	24-Sep-21
	DCN: 00TE-PRO-001-R2.71	Revision: 2.71 Page 23 of 110

If is not possible to change the Modbus parameter on display, I assume default setting are 9600 8N1, Modbus slave address 1.

Evicool 2.5 kW Chiller Modbus Map:

<https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/Chiller/EMW25HDNC1A%20Modbus%20protocol%20-%2020200721.pdf?csf=1&web=1&e=qAkdex>

Evicool 7.5 kW Chiller Modbus Map:

<https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/Chiller%207.5%20kW/EMW75HDNC1A%20Modbus%20protocol%20-%2020201011.pdf?csf=1&web=1&e=a4wkim>

NO.	Item	unit	Register Address	Attribute	Ratio	Remark
On/off status						
1	System ON/OFF		0x0400	Read/Write	x1	0 OFF 1 ON


8.3.2 Testing with QModMaster

Try to read current status of the chiller. Try to write start or stop command.

Example of Send stop command to the chiller 2 of the SD cube (Modbus Slave id = 2)



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 24 of 110



8.4 Envicool HVAC

Test	Cube	CTR
Applicable	X	

Apply the same testing procedure as for Evicool Chiller.

User Manual:

<https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/HVAC/E06HDNC1U%20-%20User%20Manual%20-%202020150527.pdf?csf=1&web=1&e=8SCZRM>


From one Evicool email I got following screen shot. The setting is required to be changed on the HVAC device.

Change the setting to 19200 8N1 and Modbus slave address 3 for the first HVAC and 4 for the second HVAC if the second HVAC is installed in the system.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 25 of 110

EC06HDNC1U display change route, password: 0001



Evicool HVAC Modbus Map:

[https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/HVAC/EC06HDNC1U-Protocol%20\(new\).pdf?csf=1&web=1&e=Co9y1R](https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/HVAC/EC06HDNC1U-Protocol%20(new).pdf?csf=1&web=1&e=Co9y1R)

and

[https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/HVAC/EC03U3-modbus-20200721%20\(EC06HDNC1U\).pdf?csf=1&web=1&e=fAqQqY](https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Cooling%20Concept/HVAC/EC03U3-modbus-20200721%20(EC06HDNC1U).pdf?csf=1&web=1&e=fAqQqY)


From not complete Modbus mapping there is possibilities to start stop chiller

Remote Control Parameter						
1	Reserve		0x0800			
2	Remote control		0x0801	Read/Write		1: Open, 0: Close
3	Baudrate		0x0766	Read/Write		0: 9600, 1: 14400, 2: 19200


8.4.1 Testing with QModMaster

Try to read current status of the HVAC.





Try to write start or stop command.



8.5 U1000MKII-FM: Clamp-on Ultrasonic Flow Meter (optional)

Test	Cube	CTR
Applicable	X	


User Manual:

<https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Vendor%20Info/U1000%20Inexpensive%20Clamp%20on%20Flow%20Meter/U1000MKII-combined-Issue-3.3b.pdf?csf=1&web=1&e=q8slxc>

8.5.1 Setup the Flow Meter

Change the setting to 19200 8N1 and Modbus slave address 20 for the first Flow Meter and 4 for the second Flow Meter if the second Flow Meter is installed in the cube.

3.3 Modbus Menu



8.5.2 Testing with QModMaster

Flow Meter use the holding registers starting from address 0x000. For the Modbus Map use pages 32-34 from the Flow Meter manual.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 28 of 110

Try to read current status of the Flow Meter.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 29 of 110

9. Modbus TCP Devices

Current Fluence implementation of the CTR has the following Modbus TCP devices:

- nVent Spectracool Air Conditioner (HVAC)
- Quint4 UPS

9.1 nVent Spectracool Air Conditioner (HVAC)

Test	Cube	CTR
Applicable		X

All HVAC documents are in SharePoint:

<https://fluenceenergy.sharepoint.com/:f:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Telco%20Rack/Components/OCTE%20HVAC?csf=1&web=1&e=sXBajC>

For Modbus communication, the HVAC has to be used together with the Remote Access Control Panel. Documentation and Software downloads can be found here:

<https://hoffman.nvent.com/en-us/remote-access-control>


From there, download the Remote Access Control program for Windows.

9.1.1 Setup the HVAC

The default IP-Address is 192.168.1.2.

I could not find out the default port, but I would assume it is 502.

If you don't know the IP-Address, the Remote Access Control program can scan the network for HVACs. To use the scanning, press the following Button on the "Multiple ACU Monitor" tab.



If you know the IP-Address, you can enter IP-Address and Port as well as Community String (public or private) and press “Enable Com”.

Hoffman A.C. Monitor

File Tools Help

Single ACU Monitor Single ACU Settings Single ACU Ethernet Info Multiple ACU Monitor ACU Faults ACU Data Logging

A.C. Air Temp

Inlet Outlet

Controller Settings

Cooling Set Point Heating Set Point

Cooling Differential Heating Differential

High Temp Alarm Unit of Measure

Low Temp Alarm

Faults

Unit ID Device IP Community Enable Comm

Comm Disabled Polling Disabled Eth

In the tab „Single ACU Settings”, all settings can be set as desired.

HVAC Modbus Map:

<https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Telco%20Rack/Components/OCTE%20HVAC/ModbusTCPRegistersandCoils.pdf?csf=1&web=1&e=tcAeNH>

9.1.2 Testing with QModMaster

Try to read current configuration of the chiller.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 31 of 110

QModMaster

File Options Commands View Help

Modbus Mode TCP Slave Addr 0 Scan Rate (ms) 1000

Function Code Read Holding Registers (0x03) Start Address 1 Dec

Number of Registers 1 Data Format Dec Signed ☐

X - - - - - - - - -

TCP : 192.168.0.66:1502 Base Addr : 0 Packets : 0 Errors : 0

Try to write the cooling setpoint.

QModMaster

File Options Commands View Help

Modbus Mode TCP Slave Addr 0 Scan Rate (ms) 1000

Function Code Write Single Register (0x06) Start Address 1 Dec

Number of Registers 1 Data Format Dec Signed ☐

200

TCP : 192.168.0.66:1502 Base Addr : 0 Packets : 0 Errors : 0



9.2 Quint4 UPS


Test	Cube	CTR
Applicable		X

All UPS documents are in SharePoint:

<https://fluenceenergy.sharepoint.com/:f:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Documentation/Telco%20Rack/Components/OCTE%20UPS?csf=1&web=1&e=GChZlr>

BOOTP is supported protocol. Port 502 is used. The Slave address for Modbus TCP is not mentioned in the manual, for Modbus RTU, it is 192. The device accept any Modbus slave ID, we internally use 192 for Modbus/TCP.


9.2.1 Testing with QModMaster



Try to read the User Device Name.




Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 33 of 110



Try to write the battery alarm SOC voltage:



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 34 of 110



10. Controllino MEGA

Test	Cube	CTR
Applicable	X	X

Controllino MEGA is not directly connected to the site network, it is connected to the Banana Pi internal network (3 ethernet ports in the middle). Controllino IP is defined as **192.168.2.3**.

Controllino Mega has Web server on port 80 and Modbus server on port 502. If the testing is done on **192.168.2.XX** network, e.g. laptop directly connected to the cube internal network, user can access Controllino with web browser <http://192.168.2.3> or Modbus server on the same address with the help of QModMaster.

If Banana Pi is connected to the site or factory network, it will get IP address from the DHCP server.

Let's assume Banana Pi address will be 172.16.1.50. Banana Pi makes port forwarding 8080 to Controllino 80, and 1602 to Controllino 502. To access Controllino from outside use <http://172.16.1.50:8080> and 172.16.1.50:1602 for Modbus Server in Controllino MEGA.

It is possible to connect Laptop and Controllino direct over Ethernet crossover cable. In this case, complete developing environment must be installed on the laptop and the testing is cover only by developer and it is not part of the document.



The main program for Controllino will be loaded with the last test. With correct response of the last test Controllino is programmed and ready to be used.

Test equipment:

- Laptop with Ethernet port or converter (USB to Ethernet)

Example of read data over Modbus protocol

If the site network is down or not exists; the laptop can be connected to one of three internal ports. Use 192.168.2.3 and the port 502 for the communication setting inside QModMaster.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 36 of 110

QModMaster

File Options Commands View Help

Modbus Mode TCP Slave Addr 42 Scan Rate (ms) 1000

Function Code Read Input Registers (0x04) Start Address 0 Dec

Number of Coils 26 Data Format Dec Signed ☐

0	0	0	0	1	1	1069	1069	0	0
0	0	0	0	0	0	0	0	0	0
0	0	0	0	0	38764	x	x	x	x

TCP : 192.168.178.37:1602 Base Addr : 0 Packets : 114 Errors : 0

QModMaster

File Options Commands View Help

Modbus Mode TCP Slave Addr 247 Scan Rate (ms) 1000

Function Code Read Holding Registers (0x03) Start Address 1024 Dec

Number of Registers 8 Data Format Dec Signed ☐

x	x	x	x	2670	32767	32767	32767	32767	32767
32767	2700	x	x	x	x	x	x	x	x

TCP : 192.168.178.37:1602 Base Addr : 0 Packets : 115 Errors : 0

10.1 Controllino images



Controllino relevant images are located under /root/Controllino on Banana Pi.

```
root@leaf-dc2b2f355c:/ # cd /root/Controllino
root@leaf-dc2b2f355c:/root/Controllino# ls -la
total 344
drwxr-xr-x  2 root root   4096 Jul 22 06:43 .
drwx----- 10 root root   4096 Jul 22 05:58 ..
-rw-r--r--  1 root root   4665 Apr 24 11:04 Arduino_Blink.hex
-rw-rw-r--  1 root root  22792 Jul 20 05:44 Arduino_TempSensor_DS18B20.hex
-rw-rw-r--  1 root root  11149 Jul 20 07:12 Controllino_AnalogRead.hex
-rw-r--r--  1 root root   8674 Apr 24 11:15 Controllino_Blink.hex
-rw-rw-r--  1 root root   9034 Jul 20 06:46 Controllino_COSensor_AX_GS_CM_VR_100_65.hex
-rw-rw-r--  1 root root   9234 Jul 20 07:12 Controllino_DoorSwitch.hex
-rw-rw-r--  1 root root   9234 Jul 20 06:44 Controllino_EStop.hex
-rw-rw-r--  1 root root   8948 Jul 20 07:23 Controllino_Leakagesensor.hex
-rw-rw-r--  1 root root 133885 Jul 20 17:23 LeafController.hex    <- main Controllino img
-rw-r--r--  1 root root 100961 Jul 16 18:08 LeafController_ModbusConverter.hex
```

Data manipulation with Controllino is done with the help of small scripts. Controllino MEGA must be connected over USB cable to Banana Pi.

10.2 Upload Sketch to Controllino

Use script *controllino_upload.sh* to upload the appropriate Controllino image to the Controllino MEGA.

Usage:

```
controllino_upload.sh Arduino_Blink.hex
```

Response:

The blinking leds on Controllino.

10.3 Reset Controllino

Use script *controllino_reset.sh* to make soft reset of the Controllino MEGA. For hard reset use the reset button located on Controllino MEGA.

Usage:

```
controllino_reset.sh
```

Response:

The power and reset led on the Controllino will change status for small period.

The power Led is ON.



10.4 Serial monitor to Controllino (optional)

The set of the tests used from software developer. Could be avoid for production and site acceptance testing.

Use script `controllino_stty.sh`

Usage

```
controllino_stty.sh 115200  
or
```

```
controllino_stty.sh
```

default setting is 9600. The script opens the serial communication with Controllino and prints Controllino outputs to the console.

10.4.1 Receive data from Controllino

Enter the command in the console:

```
cat /dev/ttyACM0
```

To see the hex data codes coming from the device, use the hexdump command.

```
cat /dev/ttyACM0 | hexdump -C
```

To output data from the device to the screen and to a text file, need to use tee:

```
cat /dev/ttyACM0 | tee output.txt
```

10.4.2 Send Commands to Controllino

Enter in another console:

```
echo -n "Command" > /dev/ttyACM0
```

Currently this is not used as testing case.

10.5 Controllino connected devices

The list of the sensors and devices connected to Controllino MEGA

- DS18B20 Temperature sensors (Cube only)
- Leak sensor (Cube only)
- Door Switch sensor (Cube only)
- Cube F-Stop (Cube only)



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 39 of 110

- CO Sensor (optional, Cube only)
- Osensa fiber optic temperature device (optional, Cube only)
- Envicool Chillers (Cube only)
- Envicool HVAC (Cube only)
- DL-10

For each or group of devices the appropriate Controllino test program is created.

10.5.1 DS18B20 Temperature sensors

Test	Cube	CTR
Applicable	X	

Usage:

```
controllino_upload.sh Arduino_TempSensor_DS18B20.hex
```

Test the output of Controllino with help of

```
controllino_stty.sh 115200
```

10.5.2 Leak sensor

Test	Cube	CTR
Applicable	X	

Usage:

```
controllino_upload.sh Controllino_Leakagesensor.hex
```

Test the output of Controllino with help of

```
controllino_stty.sh 115200
```

10.5.3 Door Switch sensor

Test	Cube	CTR
Applicable	X	X

Usage:

```
controllino_upload.sh Controllino_DoorSwitch.hex
```

Test the output of Controllino with help of

```
controllino_stty.sh 115200
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 40 of 110

Expected results:

1 - Door closed

0 - Door opened or sensor does not exist. The case of the cube with only one door

10.5.4 Cube F-Stop

Test	Cube	CTR
Applicable	X	

Usage:

```
controllino_upload.sh Controllino_EStop.hex
```

Test the output of Controllino with help of

```
controllino_stty.sh 115200
```

Expected results:

1 – Normal state

0 – Alarm state

10.5.5 CO Sensor (optional)

Test	Cube	CTR
Applicable	X	

CO Sensor AX-GS-CM-V-65 (or similar) is an optional device and it is not included in every cube design.

Usage:

```
controllino_upload.sh Controllino_COSensor_AX_GS_CM_VR_100_65.hex
```

Test the output of Controllino with help of

```
controllino_stty.sh 115200
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 41 of 110

10.5.6 Modbus RTU devices

Modbus RTU connected devices over RS485:

- Osensa fiber optic temperature device (Cube only)
- Envicool Chillers (Cube only)
- Envicool HVAC (Cube only)
- DL-10

Ensure every Modbus device must have unique ID and baud rate **19200 8N1**. **ID 42** is reserved of Controllino MEGA.

Test	Cube	CTR
Applicable	X	X

Usage:


```
controllino_upload.sh LeafController.hex
```

LeafController.hex is the main and the last program for testing. User could collect data from all connected sensors or connected Modbus RTU devices.

Test each Modbus RTU device with help of QModMaster. Controllino MEGA work as Modbus Gateway. If the required Modbus ID is 42, this is Controllino MEGA itself, all other ID will be rerouted to Modbus RTU over RS 485.

Repeat the same tests as in Chapter: *Modbus RTU Devices*, but this time use Modbus TCP protocol.

Modbus settings for QModMaster:



Do not forget to change Modbus Mode to TCP when you repeat the tests.



10.5.7 Controllino as Modbus TCP server

Test	Cube	CTR
Applicable	X	X

Controllino MEGA has Modbus ID 42.

Modbus object types:

Object type	Access	Size
Coil	Read-write	1 bit
Discrete input	Read	1 bit
Input register	Read	16 bits
Holding registers	Read-write	16 bits

Normally coils are used to write digital values to an output. Discrete inputs are used to read digital inputs. Registers are used to communicate data between the devices and usually used for analog I/Os.

Modbus functions:

Modbus	Command	Controllino function
Read Coils	0x01	read Relays
Read Discrete Inputs	0x02	not used
Read Holding Registers	0x03	read Digital Outputs
Read Input Registers	0x04	read Analog/Digital Inputs + six Temperature sensors + Heartbeat status
Write Single Coil	0x05	write Relay
Write Single Register	0x06	write DO
Write Multiple Coils	0x0f	write Relays
Write Multiple Registers	0x10	write DOs

Test Controllino IO with help of QModMaster.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 43 of 110

Current Cube design use only “Input Registers”, where the electrical signals are connected. Relays and DO are working but nothing are connected to the Controllino.

Read Input Registers consist of Controllino Analog/Digital Inputs and additionally six Temperature sensors + Heartbeat status

Controllino

MEGA

Modbus ID

42 *If Controllino receives any other slave id, it is working as Modbus TPC/RTU gateway*

Reserved

Spare

Size 2 Bytes

Used in different cube combination

Not used, allocated for future expansion

Input Registers	Signal	allowable values	Description
0	Door Contact 1	0	0 - Open
		1	1 - Closed
1	Door Contact 2 <i>Only in SD Cube</i>	0	0 - Open
		1	1 - Closed
2	Reserved		
3	Reserved		
4	Reserved		
5	Reserved		
6	Reserved		
7	Reserved		
8	F-Stop K1	0	1 Default
		1	0 F-Stop K1 is activated
9	F-Stop push button	0	1 Default
		1	0 F-Stop push button is activated
10	Leakage sensor	0	0 - no leakage
		1	1 - Leakage detected <i>(could be swapped, approval in progress)</i>
11	Power Supply (Wago 787-734)	0	1 - OK
		1	0 - Error
12	Reserved		
13	Reserved		
14	Reserved		
15	Reserved		
16	Spare		
17	Spare		
18	Spare		



19	Temp sensor 1	10 * Temp in C or F	Measures Temperatures from -55°C to +125°C (-67°F to +257°F)
20	Temp sensor 2	10 * Temp in C or F	
21	Temp sensor 3	10 * Temp in C or F	
22	Reserved		
23	Reserved		
24	Reserved		
25	Heartbeat		incremental countner

Example of Input Registers:

The screenshot shows the QModMaster software interface. The top menu bar includes File, Options, Commands, View, and Help. Below the menu is a toolbar with various icons. The main configuration area has the following settings:

- Modbus Mode: TCP
- Unit ID: 42
- Scan Rate (ms): 2000
- Function Code: Read Input Registers (0x04)
- Start Address: 0
- Data Format: Dec
- Signed: ☐


Below the settings is a table with 10 columns. The first three rows of data are as follows:

0	0	0	0	1	1	772	802	0	0
0	0	0	0	0	0	0	0	0	0
0	0	0	0	0	43097	x	x	x	x

The status bar at the bottom shows: TCP : 192.168.178.37:1602, Base Addr : 0, Packets : 28, Errors : 0.

Modbus settings:





10.5.8 Web Tests (optional)

Test	Cube	CTR
Applicable	X	X

Test working with assumed IP (replace with proper IP address if changed). All GET works in Web browser!

Testing is possible:

- Web Browser (all get examples), e.g. copy <http://192.168.2.3/all> as address
- Windows 10 has build in cUrl program, open cmd prompt and copy the example
- Use Putty and connect to Banana Pi (192.168.2.2), from console use examples

HTTP identify

```
curl -i -X GET "http://192.168.2.3"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Show status of all relays and digital inputs and outputs

```
curl -i -X GET "http://192.168.2.3/all"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 813
User-Connection: close
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 46 of 110

Relay 00 = off
 Relay 01 = off
 Relay 02 = off
 Relay 03 = off
 Relay 04 = off
 Relay 05 = off
 Relay 06 = off
 Relay 07 = off
 Relay 08 = off
 Relay 09 = off
 Relay 10 = off
 Relay 11 = off
 Relay 12 = off
 Relay 13 = off
 Relay 14 = off
 Relay 15 = off
 DO 00 = off
 DO 01 = off
 DO 02 = off
 DO 03 = off
 DO 04 = off
 DO 05 = off
 DO 06 = off
 DO 07 = off
 DO 08 = off
 DO 09 = off
 DO 10 = off
 DO 11 = off
 DO 12 = off
 DO 13 = off
 DO 14 = off
 DO 15 = off
 DO 16 = off
 DO 17 = off
 DO 18 = off
 DO 19 = off
 DO 20 = off
 DO 21 = off
 DO 22 = off
 DO 23 = off
 DI 00 = off
 DI 01 = off
 DI 02 = off
 DI 03 = off
 DI 04 = on
 DI 05 = on
 DI 06 = off
 DI 07 = off
 DI 08 = off
 DI 09 = off
 DI 10 = off
 DI 11 = off



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 47 of 110


```
DI 12 = off
DI 13 = off
DI 14 = off
DI 15 = off
DI 16 = off
DI 17 = off
DI 18 = off
```

Show status of all relays

```
curl -i -X GET "http://192.168.2.3/relays"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 423
User-Connection: close

[{"relay":0,"state":"off"}, {"relay":1,"state":"off"}, {"relay":2,"state":"off"}, {"relay":3,"state":"off"}, {"relay":4,"state":"off"}, {"relay":5,"state":"off"}, {"relay":6,"state":"off"}, {"relay":7,"state":"off"}, {"relay":8,"state":"off"}, {"relay":9,"state":"off"}, {"relay":10,"state":"off"}, {"relay":11,"state":"off"}, {"relay":12,"state":"off"}, {"relay":13,"state":"off"}, {"relay":14,"state":"off"}, {"relay":15,"state":"off"}]
```

Show relays with status off

```
curl -i -X GET "http://192.168.2.3/relays?state=off"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 423
User-Connection: close

[{"relay":0,"state":"off"}, {"relay":1,"state":"off"}, {"relay":2,"state":"off"}, {"relay":3,"state":"off"}, {"relay":4,"state":"off"}, {"relay":5,"state":"off"}, {"relay":6,"state":"off"}, {"relay":7,"state":"off"}, {"relay":8,"state":"off"}, {"relay":9,"state":"off"}, {"relay":10,"state":"off"}, {"relay":11,"state":"off"}, {"relay":12,"state":"off"}, {"relay":13,"state":"off"}, {"relay":14,"state":"off"}, {"relay":15,"state":"off"}]
```

Show status of relay 3

```
curl -i -X GET "http://192.168.2.3/relays/3"
```

Response:

```
HTTP/1.1 200 OK
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 48 of 110

```
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 27
User-Connection: close
```

```
[{"relay":3,"state":"off"}]
```

Show (invalid relay)

```
curl -i -X GET "http://192.168.2.3/relays/44"
```

Response:

Switch all relays on

```
curl -i -X PUT "http://192.168.2.3/relays?state=on"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Switch all relays off

```
curl -i -X PUT "http://192.168.2.3/relays?state=off"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Switch relay 3 on

```
curl -i -X PUT "http://192.168.2.3/relays/3?state=on"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 49 of 110

Switch relay 3 off

```
curl -i -X PUT "http://192.168.2.3/relays/3?state=off"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Error (invalid value)

```
curl -i -X PUT "http://192.168.2.3/relays/3?state=blink"
```

Response:

Show status of all digital outputs

```
curl -i -X GET "http://192.168.2.3/digitaloutputs"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 567
User-Connection: close

[{"DO":0,"state":"off"}, {"DO":1,"state":"off"}, {"DO":2,"state":"off"}, {"DO":3,"state":"off"}, {"DO":4,"state":"off"}, {"DO":5,"state":"off"}, {"DO":6,"state":"off"}, {"DO":7,"state":"off"}, {"DO":8,"state":"off"}, {"DO":9,"state":"off"}, {"DO":10,"state":"off"}, {"DO":11,"state":"off"}, {"DO":12,"state":"off"}, {"DO":13,"state":"off"}, {"DO":14,"state":"off"}, {"DO":15,"state":"off"}, {"DO":16,"state":"off"}, {"DO":17,"state":"off"}, {"DO":18,"state":"off"}, {"DO":19,"state":"off"}, {"DO":20,"state":"off"}, {"DO":21,"state":"off"}, {"DO":22,"state":"off"}, {"DO":23,"state":"off"}]
```

Show digital outputs with status on

```
curl -i -X GET "http://192.168.2.3/digitaloutputs?state=on"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 2
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 50 of 110

User-Connection: close

Show status of digital output 3

```
curl -i -X GET "http://192.168.2.3/digitaloutputs/3"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 24
User-Connection: close

[{"DI":3,"state":"off"}]
```

Show (invalid digital outputs)

```
curl -i -X GET "http://192.168.2.3/digitaloutputs/44"
```

Response:

Switch all digital outputs on

```
curl -i -X PUT "http://192.168.2.3/digitaloutputs?state=on"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Switch all digital outputs off

```
curl -i -X PUT "http://192.168.2.3/digitaloutputs?state=off"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Switch digital output 3 on



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 51 of 110

```
curl -i -X PUT "http://192.168.2.3/digitaloutputs/3?state=on"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Switch digital output 3 off

```
curl -i -X PUT "http://192.168.2.3/digitaloutputs/3?state=off"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/html
User-Connection: close
```

Error (invalid value)

```
curl -i -X PUT "http://192.168.2.3/digitaloutputs/3?state=blink"
```

Response:

Show status of all digital inputs

```
curl -i -X GET "http://192.168.2.3/digitalinputs"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 445
User-Connection: close

[{"DI":0,"state":"off"}, {"DI":1,"state":"off"}, {"DI":2,"state":"off"}, {"DI":3,"state":"off"}, {"DI":4,"state":"on"}, {"DI":5,"state":"on"}, {"DI":6,"state":"off"}, {"DI":7,"state":"off"}, {"DI":8,"state":"off"}, {"DI":9,"state":"off"}, {"DI":10,"state":"off"}, {"DI":11,"state":"off"}, {"DI":12,"state":"off"}, {"DI":13,"state":"off"}, {"DI":14,"state":"off"}, {"DI":15,"state":"off"}, {"DI":16,"state":"off"}, {"DI":17,"state":"off"}, {"DI":18,"state":"off"}]
```

Show digital outputs with status on



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 52 of 110

```
curl -i -X GET "http://192.168.2.3/digitalinputs?state=on"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 45
User-Connection: close

[{"DI":4,"state":"on"}, {"DI":5,"state":"on"}]
```

Show status of digital output 3

```
curl -i -X GET "http://192.168.2.3/digitalinputs/3"
```

Response:

```
HTTP/1.1 200 OK
User-Agent: Arduino-ethernet
Content-Type: text/plain
Content-Length: 24
User-Connection: close

[{"DI":3,"state":"off"}]
```

Show (invalid digital outputs)

```
curl -i -X GET "http://192.168.2.3/digitalinputs/44"
```

Response:

11. Eaton 5P850iR UPS

Test	Cube	CTR
Applicable	X	

Datasheet:

https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Vendor%20Info/EATON/Eaton_5P850iR_Datasheet.pdf?csf=1&web=1&e=auwhFo

Installation & User Manual 5P



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 53 of 110

https://fluenceenergy.sharepoint.com/:b:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Vendor%20Info/EATON/Eaton%20Installation%20%26%20User%20Manual_5P_Eng.pdf?csf=1&web=1&e=H5CTtA

EATON UPS is connected with Banana Pi over USB cable. Check if both part of the cable are connected. On Banana Pi is installed Network UPS Tools (*nut*). The package is use for the communication with EATON UPS.

Testing is done with the help of Laptop connected to one of the ports on Banana Pi. Required software: Putty.

11.1 Start

Normally *nut* will start automatically after power on of the Banana Pi and if the Eaton UPS is connected to the SBC. Manually start could be done with following command.

```
upsdrvctl start
```

11.2 Stop

Manually stop of the services.

```
upsdrvctl stop
```

11.3 UPS Status

11.3.1 Find all connected UPS

```
upsc -l
```

Response:

```
Init SSL without certificate database
eaton5p
```

11.3.2 Request of All UPS Stati

The command lists supported stati with current values from EATON UPS.

```
upsc eaton5p
```



Response:

```
Init SSL without certificate database
battery.capacity: 7.20
battery.charge: 100
battery.charge.low: 20
battery.charge.restart: 0
battery.charger.status: floating
battery.energysave: no
battery.energysave.delay: 300
battery.energysave.load: 5
battery.protection: yes
battery.runtime: 7400
battery.type: PbAc
battery.voltage: 27.1
battery.voltage.nominal: 24
device.mfr: EATON
device.model: 5P 850
device.serial: G115K44007
device.type: ups
driver.name: usbhid-ups
driver.parameter.pollfreq: 30
driver.parameter.pollinterval: 2
driver.parameter.port: auto
driver.parameter.synchronous: no
driver.version: 2.7.4
driver.version.data: MGE HID 1.39
driver.version.internal: 0.41
input.current: 0.10
input.frequency: 49.9
input.frequency.extended: no
input.frequency.nominal: 50
input.sensitivity: normal
input.transfer.boost.low: 184
input.transfer.high: 281
input.transfer.low: 160
input.transfer.trim.high: 253
input.voltage: 227.3
input.voltage.extended: no
input.voltage.nominal: 230
outlet.1.autoswitch.charge.low: 0
outlet.1.delay.shutdown: 65535
outlet.1.delay.start: 3
outlet.1.desc: PowerShare Outlet 1
outlet.1.id: 1
outlet.1.status: on
outlet.1.switchable: yes
outlet.2.autoswitch.charge.low: 0
outlet.2.delay.shutdown: 65535
outlet.2.delay.start: 6
outlet.2.desc: PowerShare Outlet 2
outlet.2.id: 2
outlet.2.status: on
```




```
outlet.2.switchable: yes
outlet.desc: Main Outlet
outlet.id: 0
outlet.switchable: no
output.current: 0.00
output.frequency: 49.9
output.frequency.nominal: 50
output.powerfactor: 0.00
output.voltage: 227.3
output.voltage.nominal: 220
ups.beeper.status: enabled
ups.delay.shutdown: 20
ups.delay.start: 30
ups.efficiency: 0
ups.firmware: 02.14.0026
ups.load: 0
ups.load.high: 105
ups.mfr: EATON
ups.model: 5P 850
ups.power: 0
ups.power.nominal: 850
ups.productid: ffff
ups.realpower: 0
ups.realpower.nominal: 600
ups.serial: G115K44007
ups.shutdown: enabled
ups.start.auto: yes
ups.start.battery: yes
ups.start.reboot: yes
ups.status: OL CHRg
ups.test.interval: 2592000
ups.test.result: Done and passed
ups.timer.shutdown: -1
ups.timer.start: -1
ups.type: offline / line interactive
ups.vendorid: 0463
```

11.3.3 Request of single UPS Status

11.3.3.1 UPS Battery Capacity

```
upsc eaton5p battery.capacity
```

Response:

```
Init SSL without certificate database
7.20
```



11.3.3.2 UPS Battery Charge

```
upsc eaton5p battery.charge
```

Response:

```
Init SSL without certificate database  
100
```

11.3.3.3 UPS Input Voltage

```
upsc eaton5p input.voltage
```

Response:

```
Init SSL without certificate database  
227.3
```

11.3.3.4 UPS Input Frequency

```
upsc eaton5p input.frequency
```

Response:

```
Init SSL without certificate database  
49.9
```

11.4 Supported command for EATON UPS

The command lists supported commands for EATON UPS.

```
upscmd -l eaton5p
```

Response:

```
Instant commands supported on UPS [eaton5p]:  
  
beeper.disable - Disable the UPS beeper  
beeper.enable - Enable the UPS beeper  
beeper.mute - Temporarily mute the UPS beeper  
beeper.off - Obsolete (use beeper.disable or beeper.mute)  
beeper.on - Obsolete (use beeper.enable)  
load.off - Turn off the load immediately  
load.off.delay - Turn off the load with a delay (seconds)
```



```
load.on - Turn on the load immediately
load.on.delay - Turn on the load with a delay (seconds)
outlet.1.load.off - Turn off the load on outlet 1 immediately
outlet.1.load.on - Turn on the load on outlet 1 immediately
outlet.2.load.off - Turn off the load on outlet 2 immediately
outlet.2.load.on - Turn on the load on outlet 2 immediately
shutdown.return - Turn off the load and return when power is back
shutdown.stayoff - Turn off the load and remain off
shutdown.stop - Stop a shutdown in progress
test.battery.start.deep - Start a deep battery test
test.battery.start.quick - Start a quick battery test
test.battery.stop - Stop the battery test
```

Be careful with the following command. Switching off USP loads, or group of loads could lead power off Banana Pi and the other controls. Check schematics and prove how the devices are connected. It is recommended to have independent power supply for Banana Pi during UPS tests.

11.4.1 EATON UPS all loads off

```
upscmd -u upsuser -p ups eaton5p load.off
```

Response:

```
OK
```

Check if all connected devices to Eaton UPS are switched off.

11.4.2 EATON UPS all loads on

```
upscmd -u upsuser -p ups eaton5p load.on
```

Response:

```
OK
```

Check if all connected devices to Eaton UPS are switched on.

11.4.3 EATON UPS Outlet 1 load off

```
upscmd -u upsuser -p ups eaton5p outlet.1.load.off
```

Response:



OK

Check if all connected devices to Eaton UPS outlet 1 are switched off.

11.4.4 EATON UPS Outlet 1 load on

```
upscmd -u upsuser -p ups eaton5p outlet.1.load.on
```

Response:

OK

Check if all connected devices to Eaton UPS outlet 1 are switched on.

11.4.5 EATON UPS Outlet 2 load off

```
upscmd -u upsuser -p ups eaton5p outlet.2.load.off
```

Response:

OK

Check if all connected devices to Eaton UPS outlet 2 are switched off.

11.4.6 EATON UPS Outlet 2 load on

```
upscmd -u upsuser -p ups eaton5p outlet.2.load.on
```

Response:

OK

Check if all connected devices to Eaton UPS outlet 2 are switched on.

11.5 UPS Power cycling

The script `fluence_cube-power-cycling.sh` encapsulates soft and hard power cycling of the Eaton UPS. Soft power cycling sends the commands to the UPS over USB cable. Hard power cycling is manipulating with additional time relay over Controllino relay No 0.



Available command:

```
root@leaf-a7d9b205f9:/usr/local/bin# fluence_cube-power-cycling.sh help
Usage:
  fluence_cube-power-cycling.sh [soft]
    Software reset (power cycling) of EATON UPS, with shutdown of the controller.
    With time delay of 15 seconds for switch off
  fluence_cube-power-cycling.sh hard
    Immediately hard reset (power cycling) of EATON UPS, without shutdown of the
    controller
  fluence_cube-power-cycling.sh on
    Immediately All Load On of EATON UPS
  fluence_cube-power-cycling.sh off
    Immediately All Load Off of EATON UPS
  fluence_cube-power-cycling.sh outlet1on
    Immediately Outlet 1 Load On of EATON UPS
  fluence_cube-power-cycling.sh outlet1off
    Immediately Outlet 1 Load Off of EATON UPS
  fluence_cube-power-cycling.sh outlet2on
    Immediately Outlet 2 Load On of EATON UPS
  fluence_cube-power-cycling.sh outlet2off
    Immediately Outlet 2 Load Off of EATON UPS
```

11.5.1 UPS Soft power cycling

Soft power cycling will send command to switch off the cube with delay of 15 seconds. This is used to shutdown the controller in the cube. 10 seconds after power is off, the UPS will which switch back the power.

Usage:

```
root@leaf-a7d9b205f9:/usr/local/bin# fluence_cube-power-cycling.sh soft
or
```

```
root@leaf-a7d9b205f9:/usr/local/bin# fluence_cube-power-cycling.sh
```

11.5.2 UPS Hard power cycling

Hard power cycling immediately shut down the power in the cube. Time relay will switch the power back after delay of 10 seconds. *In the normal operation of the cube, hard power cycling should be used if soft power cycling is not working for some reason (e.g. communication problem over USB)*

Usage:

```
root@leaf-a7d9b205f9:/usr/local/bin# fluence_cube-power-cycling.sh hard
```



12. Modbus-Script

12.1 Introduction

Test	Cube	CTR
Applicable	X	X

The Modbus script is based on the Python Library PyModbus. When running on the Cube Controller or Core Telco Rack Controller, it is capable of reading connected Modbus-Devices, like the Chillers, HVACs, Sensors, etc. It is also capable to act as a server, so the values read from the clients will be buffered and can be passed on immediately when requested, as the server and the client-functionality run asynchronously.

The script is located at the following path:

```
/user/local/bin/controllino_modbus.py
```

Before testing, make sure the script is not already running by calling:

```
ps -aux | grep controllino_modbus.py
```

or if the script is started from the service:

```
systemctl status fluence-modbus
```

If the script is running, it was probably started by the service. To disable the service, use the following command:

```
systemctl stop fluence-modbus
```

Check again if the script is running by using the ps-aux command. If it is still running, note the process ID and kill it. Example:

```
root      417  0.0  0.5  28752 11688 ?        Ssl  Aug26   0:00 /usr/bin/python3 /usr/bin/networkd-dispatcher --run-startup-triggers
root      5955 16.4  2.1  60968 43784 pts/0    T    23:11   0:03 python3 controllino_modbus.py 192.168.2.3 502 notserver notcyclic
root      6040  0.0  0.0   4168  1344 pts/0    S+   23:11   0:00 grep --color=auto python
```

```
kill 5955
```

If the normal kill command does not work, try:

```
sudo kill -9 5955
```



12.2 Testing

12.2.1 Test Client-Functionality

Afterwards the script can be tested. It is recommended to test the clients first one by one, and afterwards the server-function. The following pages describe how to test the devices one by one. When comparing the results with example results, especially watch out for 0xFF (255) values. The dataframes in the script are initialized with those values and if they are still 0xFF that means they probably could not be read. This is expected in some cases (for example HVAC Baudrate, Heartrate and ID, as those values are not yet implemented in the HVAC).

For your information: When starting the script, the settings will be displayed at first. Example settings can be seen below:

```
#=====Settings=====#  
The Following Settings have been applied
```

```
MODE: Manual  
clientIpAddress: 192.168.0.66  
clientPort: 502  
serverIpAddress: 192.168.0.66  
serverPort: 1502  
Server Active: False  
Clients Active: True  
cyclicRead: False  
controllinoRead: True  
chiller1Read: False  
chiller2Read: False  
hvac1Read: False  
hvac2Read: False  
osensaRead: False  
dl10Read: False  
flowmeterRead: False  
upsRead: False  
virtualSlaveRead: False  
sleepTime: 2  
controllinoUnitId: 42  
chiller1UnitId: 1  
chiller2UnitId: 2  
hvac1UnitId: 3  
hvac2UnitId: 4  
osensaUnitId: 10  
dl10UnitId: 5  
flowmeterUnitId: 20  
upsUnitId: 21  
virtualSlaveUnitId: 100  
Press Enter to continue.
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 62 of 110

12.2.1.1 Controllino

Test	Cube	CTR
Applicable	X	X

Use the following command to test the Controllino:

```
controllino_modbus.py controllino
```

Example Output

```
# ===== New Data ===== #

# ===== Controllino (Input Registers) ===== #
          address  value writeaccess
signal_name
door1           0      0           ro
door2           1      0           ro
reserved1       2      0           ro
CoreIMD         3      0           ro
fStopButton     4      0           ro
bmsFstopButton  5      0           ro
preFirePanelSignalPoint 6      0           ro
mainFstop       7      0           ro
fstopK1Relay    8      0           ro
fstopPushButton 9      1           ro
leakageSens     10     1           ro
powerSupp       11     1           ro
spf             12     0           ro
ups             13     0           ro
hvac            14     0           ro
mvTransPress    15     0           ro
mvTransOilLevel 16     0           ro
mvTransOilTemp  17     0           ro
mvTransWindingTemp 18     0           ro
tempSens1       19    190           ro
tempSens2       20    196           ro
tempSens3       21    190           ro
reserved11      22     0           ro
reserved12      23     0           ro
reserved13      24     0           ro
heartbeat       25  46938           ro

# ===== Controllino (Coils) ===== #
          address  value writeaccess
signal_name
reserved1      0  False           ro
reserved2      1  False           ro

Shutdown of Client Readout Thread and Server
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 63 of 110



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 64 of 110

12.2.1.2 Envicool Chiller

Test	Cube	CTR
Applicable	X	

Use the following command to test the Chiller 1 (Chiller 2 should also be tested the same way):

```
controllino_modbus.py chiller1
```

Example Output

```
# ===== New Data ===== #

# ===== Chiller 1 ===== #
          address  value writeaccess
signal_name
systemOnOff          1024      1         rw
modeSelection         1025      2         rw
waterTempSet         35596     180         rw
hysteresisSet         35598      30         rw
flowRateSelection     38921      0         rw
supplyWaterTemp       40960     189         ro
returnWaterTemp       40962     193         ro
environmentTemp       40973   32767         ro
outletHighWaterTemp   45312      0         ro
outletLowWaterTemp    45313      0         ro
outletWaterTempSensFail 45314      0         ro
returnWaterTempSensFail 45316      0         ro
heatingFail           45323      32         ro
pumpFail              45329      32         ro
inverterComFail        45333      0         ro
highSystemPressAlarm   45340      0         ro
highOutletPressAlarm   45360      0         ro
WaterReplenishmentAlarm 45362      0         ro
sysHighVoltageLock     45367      0         ro
sysLowVoltageLock      45368      0         ro
exhaustGasHighTempLock 45369      0         ro
inverterOverCurrentLock 45370      0         ro
inverterOverTempLock   45371      0         ro
inverterOverVoltLock   45372      0         ro
inverterUnterVoltLock  45373      0         ro
inverterPhaseLossLock  45374      0         ro
inverterOtherFaultLock 45375      0         ro
heatingFaultLock       45378      32         ro
pumpCommandSpeed       41473     790         ro
heartbeat             32772     255         ro
id                    36864     255         rw
baudrate              35337     255         rw
```

Shutdown of Client Readout Thread and Server



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 65 of 110

12.2.1.3 Envicool HVAC

Test	Cube	CTR
Applicable	X	

Use the following command to test the HVAC 1 (HVAC 2 should also be tested the same way):

```
controllino_modbus.py hvac1
```

Example Output

```
# ===== New Data ===== #

# ===== Hvac 1 ===== #
      address  value writeaccess
signal_name
softwareVersion      0      255      ro
unitRunningStatus    256      1      ro
internalFanStatus     257      1      ro
externalFanStatus     258      0      ro
compressorStatus      259      0      ro
heaterStatus          260      0      ro
emergencyFanStatus    261      2      ro
evapTemp              1280     193      ro
outdoorTemp           1281    2000      ro
condenserTemp         1282     188      ro
indoorTemp             1283     198      ro
humidity              1284     120      ro
dischargeTemp         1285    2000      ro
acRunningCurrent      1286   32767      ro
acInputVoltage         1287      0      ro
dcInputVoltage         1288      0      ro
highTempAlarm         1536      0      ro
lowTempAlarm          1537      0      ro
highHumidAlarm        1538      0      ro
lowHumidAlarm         1539      0      ro
coilFreezeProtection  1540      0      ro
highExhaustTempAlarm  1541      0      ro
evapTempSensFail      1542      0      ro
outdoorTempSensFail   1543      0      ro
condensTempSensFail   1544      0      ro
indoorTempSensFail    1545      0      ro
exhaustTempSensFail   1546      0      ro
humidSensFail         1547      0      ro
internalFanFailAlarm   1548      0      ro
externalFanFailAlarm   1549      0      ro
compressorFailAlarm    1550      0      ro
heaterFailAlarm        1551      0      ro
emergencyFanFailAlarm  1552      0      ro
hpAlarm               1553      0      ro
lpAlarm               1554      0      ro
waterAlarm            1555      0      ro
```



fireAlarm	1556	0	ro
gatingAlarm	1557	0	ro
hpLock	1558	0	ro
lpLock	1559	0	ro
highExhaustTempLock	1560	0	ro
acOverVoltageAlarm	1561	0	ro
acUnderVoltageAlarm	1562	0	ro
acPowerSupplyFail	1563	0	ro
losePhaseAlarm	1564	0	ro
freqFault	1565	0	ro
antiPhaseAlarm	1566	0	ro
dcOverVoltageAlarm	1567	0	ro
dcUnderVoltageAlarm	1568	0	ro
refrigStopPoint	1792	25	rw
refrigBand	1793	3	rw
heatingStopPoint	1794	17	rw
heatingBand	1795	5	rw
reserve	1796	60	ro
reserve1	1797	10	ro
highTempPoint	1798	45	rw
lowTempPoint	1799	5	rw
highHumPoint	1800	90	rw
internFanStopPoint	1802	65516	rw

Shutdown of Client Readout Thread and Server



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 67 of 110

12.2.1.4 Osensa Temperature Sensor (Optional)

Test	Cube	CTR
Applicable	X	

Use the following command to test the Osensa Temperature Sensor:

```
controllino_modbus.py osensa
```

Example Output

```
# ===== New Data ===== #

# ===== Osensa ===== #
      address  value writeaccess
signal_name
osensaTemp1    1024   1750         ro
osensaTemp2    1025   1790         ro
osensaTemp3    1026   1760         ro
osensaTemp4    1027   1760         ro
osensaTemp5    1028   1840         ro
osensaTemp6    1029   1890         ro
osensaTemp7    1030   1940         ro
osensaTemp8    1031  32767         ro
```

Shutdown of Client Readout Thread and Server



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 68 of 110

12.2.1.5 DL-10 Temperature Sensor

Test	Cube	CTR
Applicable	X	X

Use the following command to test the DL-10 Temperature Sensor:

```
controllino_modbus.py dl10
```

Example Output

```
# ===== New Data ===== #

# ===== D110 ===== #
      address  value writeaccess
signal_name
dl10Humid      0   5212          ro
dl10TempC      1   2253          ro
dl10TempF      2   7255          ro
Shutdown of Client Readout Thread and Server
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 69 of 110

12.2.1.6 Flowmeter (Optional)

Test	Cube	CTR
Applicable	X	

Use the following command to test the Flowmeter:

```
controllino_modbus.py flowmeter
```

Example Output

```
# ===== New Data ===== #

# ===== Flow Meter ===== #
signal_name          address      value writeaccess
FlowMeterDeviceID    0          172         ro
FlowMeterStatus      1           0         ro
FlowMeterSystem Type 2           4         ro
FlowMeterSerialIdentifier 3           0         ro
FlowMeterSerialIdentifier2 4        21269         ro
FlowMeterSerialIdentifier3 5        28672         ro
FlowMeterMeasuredVelocity 6    0.676044         ro
FlowMeterMeasuredVelocity2 7           0         ro
FlowMeterMeasuredFlow 8     2.77471         ro
FlowMeterMeasuredFlow2 9           0         ro
FlowMeterCalculatedPower 10          0         ro
FlowMeterCalculatedPower2 11          0         ro
FlowMeterCalculatedEnergy 12          0         ro
FlowMeterCalculatedEnergy2 13          0         ro
FlowMeterMeasuredTemperatureHot 14          0         ro
FlowMeterMeasuredTemperatureHot2 15          0         ro
FlowMeterMeasuredTemperatureCold 16          0         ro
FlowMeterMeasuredTemperatureCold2 17          0         ro
FlowMeterMeasuredTemperatureDifference 18          0         ro
FlowMeterMeasuredTemperatureDifference2 19          0         ro
FlowMeterMeasuredVolumeTotal 20    1942.17         ro
FlowMeterMeasuredVolumeTotal2 21          0         ro
FlowMeterInstrument Units 22          0         ro
FlowMeterInstrumentGain 23          47         ro
FlowMeterInstrumentSNR 24          43         ro
FlowMeterInstrumentSignal 25          88         ro
FlowMeterMeasuredDeltaTimeDifference 26    47.8337         ro
FlowMeterMeasuredDeltaTimeDifference2 27          0         ro
FlowMeterInstrumentETA 28    161.496         ro
FlowMeterInstrumentETA2 29          0         ro
FlowMeterInstrumentATA 30          157         ro
FlowMeterInstrumentATA2 31          0         ro
```

Shutdown of Client Readout Thread and Server



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 70 of 110

12.2.1.7 Eaton UPS

Test	Cube	CTR
Applicable	X	

Use the following command to test the UPS:

```
controllino_modbus.py ups
```

Example Output

```
# ===== UPS ===== #
                                address  value writeaccess
signal_name
battery_capacity                0      72         ro
battery_charge                  1     100         ro
battery_charge_low              2      20         ro
battery_charge_restart          3       0         ro
battery_charger_status          4     255         ro
battery_energysave              5       0         ro
battery_energysave_delay        6     300         ro
battery_energysave_load         7       5         ro
battery_protection              8       1         ro
battery_runtime                 9    6200         ro
battery_type                   10       0         ro
battery_voltage                 11     263         ro
battery_voltage_nominal         12      24         ro
device_mfr                     13       0         ro
device_model                    14       0         ro
device_serial                   15     255         ro
device_type                     16       0         ro
driver_name                     17       0         ro
driver_parameter_pollfreq       18      30         ro
driver_parameter_pollinterval   19       2         ro
driver_parameter_port           20       0         ro
driver_parameter_synchronous    21       0         ro
driver_version                  22     274         ro
driver_version_data             23       0         ro
driver_version_internal          24       4         ro
input_current                   25       4         ro
input_frequency                 26     599         ro
input_frequency_extended         27       0         ro
input_frequency_nominal         28      60         ro
input_sensitivity               29       0         ro
input_transfer_boost_low        30     184         ro
input_transfer_high             31     281         ro
input_transfer_low              32     160         ro
input_transfer_trim_high        33     253         ro
input_voltage                   34    2346         ro
input_voltage_extended          35       0         ro
input_voltage_nominal           36     230         ro
outlet_1_autoswitch_charge_low  37       0         ro
outlet_1_delay_shutdown         38   65535         ro
```



outlet_1_delay_start	39	3	ro
outlet_1_desc	40	0	ro
outlet_1_id	41	1	ro
outlet_1_status	42	1	ro
outlet_1_switchable	43	1	ro
outlet_2_autoswitch_charge_low	44	0	ro
outlet_2_delay_shutdown	45	65535	ro
outlet_2_delay_start	46	6	ro
outlet_2_desc	47	0	ro
outlet_2_id	48	2	ro
outlet_2_status	49	1	ro
outlet_2_switchable	50	1	ro
outlet_desc	51	0	ro
outlet_id	52	0	ro
outlet_switchable	53	0	ro
output_current	54	6	ro
output_frequency	55	599	ro
output_frequency_nominal	56	60	ro
output_powerfactor	57	1	ro
output_voltage	58	2346	ro
output_voltage_nominal	59	220	ro
ups_beeper_status	60	1	ro
ups_delay_shutdown	61	20	ro
ups_delay_start	62	30	ro
ups_efficiency	63	40	ro
ups_firmware	64	0	ro
ups_load	65	16	ro
ups_load_high	66	105	ro
ups_mfr	67	0	ro
ups_model	68	0	ro
ups_power	69	141	ro
ups_power_nominal	70	850	ro
ups_productid	71	65535	ro
ups_realpower	72	18	ro
ups_realpower_nominal	73	600	ro
ups_serial	74	255	ro
ups_shutdown	75	1	ro
ups_start_auto	76	1	ro
ups_start_battery	77	1	ro
ups_start_reboot	78	1	ro
ups_status	79	255	ro
ups_test_interval	80	65535	ro
ups_test_result	81	0	ro
ups_timer_shutdown	82	-1	ro
ups_timer_start	83	-1	ro
ups_type	84	0	ro
ups_vendorid	85	463	ro
readTimestamp0	86	0	ro
readTimestamp1	87	0	ro
readTimestamp2	88	24546	ro
readTimestamp3	89	49652	ro
readAlarm	96	0	ro
heartbeat	97	1	ro



Shutdown of Client Readout Thread and Server



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 73 of 110

12.2.2 Test Server-Functionality

Test	Cube	CTR
Applicable	X	X

Open the Config file with the following command:

```
sudo nano /usr/local/share/fluence/controllino_modbus.conf
```

A config file similar to the one below should appear:

```
# Config File for the controllino_modbus Script

# The mode determines the behaviour of the script:
# 'Testing' will simulate a modbus connection by using random values, if connection
is impossible
# 'Manual' will use input values from the user.
# 'Production' won't request any input from the user and will not print out any
values, only errors
mode = Production

# IP-Adresses and Ports
clientIpAddress = 192.168.2.3
clientPort: 502
#serverIpAddress: 172.16.1.111 #Usually the script will choose the correct Ip-
Address.
serverPort: 1502

#Enable/disable the server functionality of the script.
ServerActive: True

#If set to false, no client will be read, if set to true all enabled clients will be
read.
ClientsActive: True

# If set to false, every client will be read only once.
cyclicRead: True

#enable/disable single devices
controllinoRead: True
chiller1Read: True
chiller2Read: True
hvac1Read: True
hvac2Read: True
osensaRead: True
dl10Read: True
flowmeterRead: True
upsRead: True
virtualSlaveRead: True

# Time between read cycles
sleepTime: 2
```



```
#Modbus IDs
controllinoUnitId = 42
chiller1UnitId = 1
chiller2UnitId = 2
hvac1UnitId = 3
hvac2UnitId = 4
osensaUnitId = 10
dl10UnitId = 5
flowmeterUnitId = 20
virtualSlaveUnitId = 100
```

Read the Server IP-Address and the Server-Port from the Settings and remember it. Close the config file without changing anything by pressing ctrl+x.

Afterwards start the script without arguments, so the values from the config file will be not be ignored:

```
controllino_modbus.py
```

Now open QModMaster on a laptop, which is connected to the network and enter the Server IP-Address and the Server-Port in the ModbusTCP Settings. QModMaster should be able to read all values from the Modbus Script. As an example, enter Slave Addr 42 (Controllino) and try to read the first 10 Input-Registers by pressing the “Scan”-Button. The values should match with the values that were previously printed out in the script.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 75 of 110

12.2.3 Test Telco-Rack-specific devices

12.2.3.1 HVAC (Telco Rack)

Test	Cube	CTR
Applicable		X

Use the following command to test the HVAC located in the Telco Rack:

```
controllino_modbus.py 192.168.1.2 502 hvacTelco  
(use correct IP-Address and port as first and second argument)
```

Example Output

IMPORTANT: THIS IS ONLY AN EXAMPLE OUTPUT. NORMALLY THE VALUES SHOULD NOT BE 255. VALUES OF 255 MEAN THE HVAC COULD NOT BE READ.

```
# ===== New Data ===== #  
# ===== HVAC (Telco) ===== #  
# ----- Coils ----- #  
address  value writeaccess  
signal_name  
unitOfMeasure      1    255      ro  
frostAlarm          2    255      ro  
highTempAlarm       3    255      ro  
low TempAlarm       4    255      ro  
inletSensorAlarm    5    255      ro  
outletSensorAlarm   6    255      ro  
doorOrSmokeAlarm    7    255      ro  
highPressureAlarm   8    255      ro  
controllerCommFail   9    255      ro  
readAlarm           10    1       ro  
# ----- Holding Registers ----- #  
address  value writeaccess  
signal_name  
coolSp      1    255      rW  
coolDif     2    255      rW  
heatSp      3    255      rW  
heatDif     4    255      rW  
hiTempAlarm 5    255      rW  
loTempAlarm 6    255      rW  
unitId1     7    255      rW  
unitId2     8    255      rW  
unitId3     9    255      rW  
unitId4    10    255      rW  
inletTemp   31    255      rO  
outletTemp  32    255      rO  
coolMin     33    255      rO  
coolMax     34    255      rO  
heatMin     35    255      rO
```



heatMax	36	255	ro
commVers	37	255	ro
carelVers	38	255	ro
cbSerial1	39	255	ro
cbSerial2	40	255	ro
cbSerial3	41	255	ro
unitSerial1	42	255	ro
unitSerial2	43	255	ro
unitSerial3	44	255	ro
unitSerial4	45	255	ro
unitSerial5	46	255	ro
unitSerial6	47	255	ro
unitSerial7	48	255	ro
unitSerial8	49	255	ro
unitSerial9	50	255	ro
unitModel1	51	255	ro
unitModel2	52	255	ro
unitModel3	53	255	ro
unitModel4	54	255	ro
unitModel5	55	255	ro
unitModel6	56	255	ro
unitModel7	57	255	ro
unitModel8	58	255	ro
readAlarm	64	1	ro
readTimestamp0	65	255	ro
readTimestamp1	66	255	ro
readTimestamp2	67	255	ro
readTimestamp3	68	255	ro
heartbeat	69	1	ro



12.2.3.2 UPS (Telco Rack)

Test	Cube	CTR
Applicable		X

Use the following command to test the UPS that is located in the Telco Rack.

```
controllino_modbus.py 192.168.1.2 502 upsTelco
(use correct IP-Address and port as first and second argument)
```

Example Output

IMPORTANT: THIS IS ONLY AN EXAMPLE OUTPUT. NORMALLY THE VALUES SHOULD NOT BE 255. VALUES OF 255 MEAN THE HVAC COULD NOT BE READ.

```
# ===== New Data ===== #

# ===== UPS (Telco) ===== #
# ----- Holding Registers ----- #
address  value writeaccess
signal_name
fwVersion          4      255          ro
serialNumber0      1025    255          ro
serialNumber1      1026    255          ro
serialNumber2      1027    255          ro
serialNumber3      1028    255          ro
userDeviceName0    4096    255          ro
userDeviceName1    4097    255          ro
userDeviceName2    4098    255          ro
userDeviceName3    4099    255          ro
userDeviceName4    4100    255          ro
userDeviceName5    4101    255          ro
userDeviceName6    4102    255          ro
userDeviceName7    4103    255          ro
userDeviceName8    4104    255          ro
userDeviceName9    4105    255          ro
userDeviceName10   4106    255          ro
userDeviceName11   4107    255          ro
userDeviceName12   4108    255          ro
userDeviceName13   4109    255          ro
userDeviceName14   4110    255          ro
userDeviceName15   4111    255          ro
userSystemName0    4128    255          ro
userSystemName1    4129    255          ro
userSystemName2    4130    255          ro
userSystemName3    4131    255          ro
userSystemName4    4132    255          ro
userSystemName5    4133    255          ro
userSystemName6    4134    255          ro
userSystemName7    4135    255          ro
userSystemName8    4136    255          ro
userSystemName9    4137    255          ro
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 78 of 110

userSystemName10	4138	255	ro
userSystemName11	4139	255	ro
userSystemName12	4140	255	ro
userSystemName13	4141	255	ro
userSystemName14	4142	255	ro
userSystemName15	4143	255	ro
setParameters	4160	255	rw
setParameters_REG2	4161	255	rw
setSignalingCodeD01	4162	255	rw
setSignalingCodeD01_REG2	4163	255	rw
setSignalingCodeD02	4164	255	rw
setSignalingCodeD02_REG2	4165	255	rw
setSignalingCodeD03	4166	255	rw
setSignalingCodeD03_REG2	4167	255	rw
setFunctionCodeDI1	4170	255	rw
setFunctionCodeDI2	4171	255	rw
setChargeCurrentUPS	4173	255	rw
setChargeAbsorbionVoltage	4174	255	rw
setChargeEndVoltage	4175	255	rw
setBatteryTempCoefficient	4176	255	rw
setDischargeBatteryEndvoltage	4177	255	rw
setSwitchingThresholdInpVoltageMin	4182	255	rw
setSwitchingThresholdInpVoltageMax	4183	255	rw
setBatmodeReturnToMainsTime	4184	255	rw
setCustomBuffertime	4185	255	rw
setBatmodeDelaytime1PcShutdown	4186	255	rw
setBatmodeDelayTime2	4187	255	rw
setBatmodeDelayTime3	4188	255	rw
setPcModeShutdownTime	4189	255	rw
setPcModeResetTime	4190	255	rw
setSignalingTimeAfterSwitchOff	4191	255	rw
setThresholdBufferReady	4193	255	rw
setBatmodeUsableCapacity	4194	255	rw
setUserInstalledPeripherie	4195	255	rw
SetBatUserInstalledCapacityNominal	4196	255	rw
SetTestIntervalBatConductance	4199	255	rw
SetBatAlarmUserReplaceTime	4200	255	rw
SetBatAlarmSOCVoltage	4201	255	rw
SetBatAlarmSOCPercent	4202	255	rw
SetBatAlarmSOCTime	4203	255	rw
SetBatAlarmSOHPercent	4204	255	rw
SetBatAlarmSOHTime	4205	255	rw
SetBatWarningSocVoltage	4206	255	rw
SetBatWarningSocPercent	4207	255	rw
SetBatWarningSocTime	4208	255	rw
SetBatWarningSohPercent	4209	255	rw
SetBatWarningSohTime	4210	255	rw
SetBatteryWarningDeltaTemperature	4211	255	rw
SetModeSelectorSwitch	4212	255	rw
SetEnableDisableFunction	4214	255	rw
SetEnableDisableFunction_REG2	4215	255	rw
SetBatteryInternalResistorMax	4216	255	rw
SetResistorBetweenUpsAndBattery	4217	255	rw



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 79 of 110

StatusFunctions	8192	255	ro
StatusFunctions_REG2	8193	255	ro
StatusInterface	8194	255	ro
StatusInterface_REG2	8195	255	ro
StatusActualInputVoltage	8196	255	ro
StatusActualInputCurrent	8197	255	ro
StatusActualOutputVoltage1	8198	255	ro
StatusActualOutputCurrent1	8199	255	ro
StatusBatteryActualVoltage	8202	255	ro
StatusBatteryChargeCurrent	8203	255	ro
StatusBatteryTemperature	8205	255	ro
StatusDeviceTemperature	8206	255	ro
StatusSoc	8207	255	ro
StatusSocRemainingTime	8208	255	ro
StatusSocRemaningTimePcsh	8210	255	ro
StatusSoh	8211	255	ro
StatusSohRemainingLifetime	8212	255	ro
StatusInstalledPeripherie	8213	255	ro
CountOperationTime	8216	255	ro
CountUserOperationTime	8218	255	rw
CountUserOperationTime_REG2	8219	255	rw
CountSystemStart	8220	255	ro
CountSystemStart_REG2	8221	255	ro
CountUserSystemStart	8222	255	rw
CountUserSystemStart_REG2	8223	255	rw
CountBatteryModeEvent	8224	255	ro
CountBatteryModeEvent_REG2	8225	255	ro
CountUserBatteryModeEvent	8226	255	rw
CountUserBatteryModeEvent_REG2	8227	255	rw
CountBatteryModeTime	8228	255	ro
CountBatteryModeTime_REG2	8229	255	ro
CountUserBatteryTime	8230	255	rw
CountUserBatteryTime_REG2	8231	255	rw
CountActualBatteryModeTime	8232	255	ro
CountActualBatteryModeTime_REG2	8233	255	ro
CountDischargeBatteryEndvoltage	8234	255	ro
CountDischargeBatteryEndvoltage_REG2	8235	255	ro
CountAlarmDeviceTemperature	8236	255	ro
CountAlarmDeviceTemperature_REG2	8237	255	ro
CountAlarmBatteryTemperature	8238	255	ro
CountAlarmBatteryTemperature_REG2	8239	255	ro
CountWarningBatteryTemperature	8240	255	ro
CountWarningBatteryTemperature_REG2	8241	255	ro
CountAlarmOverload	8242	255	ro
CountAlarmOverload_REG2	8243	255	ro
CountAlarmService	8244	255	ro
CountAlarmService_REG2	8245	255	ro
CountTimeAfterSohExpired	8246	255	ro
CountTimeAfterSohExpired_REG2	8247	255	ro
StatusAnalogInput	8248	255	ro
StatusBatteryInternalResistor	8249	255	ro
StatusActualAlarm	12288	255	ro
StatusActualAlarm_REG2	12289	255	ro



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 80 of 110

StatusAlarmMinus1	12290	255	ro
StatusAlarmMinus1_REG2	12291	255	ro
StatusAlarmMinus2	12292	255	ro
StatusAlarmMinus2_REG2	12293	255	ro
StatusAlarmMinus3	12294	255	ro
StatusAlarmMinus3_REG2	12295	255	ro
StatusAlarmMinus4	12296	255	ro
StatusAlarmMinus4_REG2	12297	255	ro
StatusAlarmMinus5	12298	255	ro
StatusAlarmMinus5_REG2	12299	255	ro
StatusAlarmMinus6	12300	255	ro
StatusAlarmMinus6_REG2	12301	255	ro
StatusAlarmMinus7	12302	255	ro
StatusAlarmMinus7_REG2	12303	255	ro
StatusAlarmMinus8	12304	255	ro
StatusAlarmMinus8_REG2	12305	255	ro
StatusActualWarning	12306	255	ro
StatusActualWarning_REG2	12307	255	ro
StatusWarningMinus1	12308	255	ro
StatusWarningMinus1_REG2	12309	255	ro
StatusWarningMinus2	12310	255	ro
StatusWarningMinus2_REG2	12311	255	ro
StatusWarningMinus3	12312	255	ro
StatusWarningMinus3_REG2	12313	255	ro
StatusWarningMinus4	12314	255	ro
StatusWarningMinus4_REG2	12315	255	ro
StatusWarningMinus5	12316	255	ro
StatusWarningMinus5_REG2	12317	255	ro
StatusWarningMinus6	12318	255	ro
StatusWarningMinus6_REG2	12319	255	ro
StatusWarningMinus7	12320	255	ro
StatusWarningMinus7_REG2	12321	255	ro
StatusWarningMinus8	12322	255	ro
StatusWarningMinus8_REG2	12323	255	ro
LogActualInputVoltage	12324	255	ro
LogActualInputCurrent_REG2	12325	255	ro
LogActualOutputVoltage1	12326	255	ro
LogActualOutputCurrent	12327	255	ro
LogActualBatteryVoltage	12330	255	ro
LogActualBatteryChargeCurrent	12331	255	ro
LogActualBatteryTemperature	12333	255	ro
LogStatusSoc	12334	255	ro
LogStatusSoh	12335	255	ro
LogCountOperationTime	12336	255	ro
LogCountOperationTime_REG2	12337	255	ro
Battery1FwVersion	16898	255	ro
Battery1SerialnumberLSB	16899	255	ro
Battery1Serialnumber1	16900	255	ro
Battery1Serialnumber2	16901	255	ro
Battery1SerialnumberMSB	16902	255	ro
Battery1BatteryType	16903	255	ro
Battery1InstalledCapacity	16913	255	ro
Battery1BatteryResistorNominal	16914	255	ro



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 81 of 110

Battery1TemperatureAlarmMax	16917	255	ro
Battery1TemperatureAlarmMin	16918	255	ro
Battery1ChargeCharacteristicType	16919	255	ro
Battery1LifetimeNominal	16920	255	ro
Battery1ChargeCurrentMax	16921	255	ro
Battery1ChargeAbsorbtionVoltage	16922	255	ro
Battery1ChargeEndvoltage	16923	255	ro
Battery1ChargeTemperatureCoefficient	16924	255	ro
Battery1DischargeEndvoltage	16925	255	ro
Battery1DischargeCurrentMax	16926	255	ro
Battery1TemperatureWarningMax	17024	255	ro
Battery1TemperatureWarningMin	17025	255	ro
Battery1DischargeEndvoltageLowCurrent	17029	255	ro
Battery1StatusSOC	17031	255	ro
Battery1StatusSOH	17032	255	ro
Battery1StatusActualTemperature	17059	255	ro
Battery1StatusFuse	17061	255	ro
Battery1StatusActualInternalVoltage	17063	255	ro
Battery1StatusActualBlockVoltage	17064	255	ro
Battery2FwVersion	17154	255	ro
Battery2SerialnumberLSB	17155	255	ro
Battery2Serialnumber1	17156	255	ro
Battery2Serialnumber2	17157	255	ro
Battery2SerialnumberMSB	17158	255	ro
Battery2BatteryType	17159	255	ro
Battery2InstalledCapacity	17169	255	ro
Battery2BatteryResistorNominal	17170	255	ro
Battery2TemperatureAlarmMax	17173	255	ro
Battery2TemperatureAlarmMin	17174	255	ro
Battery2ChargeCharacteristicType	17175	255	ro
Battery2LifetimeNominal	17176	255	ro
Battery2ChargeCurrentMax	17177	255	ro
Battery2ChargeAbsorbtionVoltage	17178	255	ro
Battery2ChargeEndvoltage	17179	255	ro
Battery2ChargeTemperatureCoefficient	17180	255	ro
Battery2DischargeEndvoltage	17181	255	ro
Battery2DischargeCurrentMax	17182	255	ro
Battery2TemperatureWarningMax	17280	255	ro
Battery2TemperatureWarningMin	17281	255	ro
Battery2DischargeEndvoltageLowCurrent	17285	255	ro
Battery2StatusSOC	17287	255	ro
Battery2StatusSOH	17288	255	ro
Battery2StatusActualTemperature	17315	255	ro
Battery2StatusFuse	17317	255	ro
Battery2StatusActualInternalVoltage	17319	255	ro
Battery2StatusActualBlockVoltage	17320	255	ro
Battery3FwVersion	17410	255	ro
Battery3SerialnumberLSB	17411	255	ro
Battery3Serialnumber1	17412	255	ro
Battery3Serialnumber2	17413	255	ro
Battery3SerialnumberMSB	17414	255	ro
Battery3BatteryType	17415	255	ro
Battery3InstalledCapacity	17425	255	ro



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 82 of 110

Battery3BatteryResistorNominal	17426	255	ro
Battery3TemperatureAlarmMax	17429	255	ro
Battery3TemperatureAlarmMin	17430	255	ro
Battery3ChargeCharacteristicType	17431	255	ro
Battery3LifetimeNominal	17432	255	ro
Battery3ChargeCurrentMax	17433	255	ro
Battery3ChargeAbsorbtionVoltage	17434	255	ro
Battery3ChargeEndvoltage	17435	255	ro
Battery3ChargeTemperatureCoefficient	17436	255	ro
Battery3DischargeEndvoltage	17437	255	ro
Battery3DischargeCurrentMax	17438	255	ro
Battery3TemperatureWarningMax	17536	255	ro
Battery3TemperatureWarningMin	17537	255	ro
Battery3DischargeEndvoltageLowCurrent	17541	255	ro
Battery3StatusSOC	17543	255	ro
Battery3StatusSOH	17544	255	ro
Battery3StatusActualTemperature	17571	255	ro
Battery3StatusFuse	17573	255	ro
Battery3StatusActualInternalVoltage	17575	255	ro
Battery3StatusActualBlockVoltage	17576	255	ro
Battery4FwVersion	17666	255	ro
Battery4SerialnumberLSB	17667	255	ro
Battery4Serialnumber1	17668	255	ro
Battery4Serialnumber2	17669	255	ro
Battery4SerialnumberMSB	17670	255	ro
Battery4BatteryType	17671	255	ro
Battery4InstalledCapacity	17681	255	ro
Battery4BatteryResistorNominal	17682	255	ro
Battery4TemperatureAlarmMax	17685	255	ro
Battery4TemperatureAlarmMin	17686	255	ro
Battery4ChargeCharacteristicType	17687	255	ro
Battery4LifetimeNominal	17688	255	ro
Battery4ChargeCurrentMax	17689	255	ro
Battery4ChargeAbsorbtionVoltage	17690	255	ro
Battery4ChargeEndvoltage	17691	255	ro
Battery4ChargeTemperatureCoefficient	17692	255	ro
Battery4DischargeEndvoltage	17693	255	ro
Battery4DischargeCurrentMax	17694	255	ro
Battery4TemperatureWarningMax	17792	255	ro
Battery4TemperatureWarningMin	17793	255	ro
Battery4DischargeEndvoltageLowCurrent	17797	255	ro
Battery4StatusSOC	17799	255	ro
Battery4StatusSOH	17800	255	ro
Battery4StatusActualTemperature	17827	255	ro
Battery4StatusFuse	17829	255	ro
Battery4StatusActualInternalVoltage	17831	255	ro
Battery4StatusActualBlockVoltage	17832	255	ro
Battery5FwVersion	17922	255	ro
Battery5SerialnumberLSB	17923	255	ro
Battery5Serialnumber1	17924	255	ro
Battery5Serialnumber2	17925	255	ro
Battery5SerialnumberMSB	17926	255	ro
Battery5BatteryType	17927	255	ro



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 83 of 110

Battery5InstalledCapacity	17937	255	ro
Battery5BatteryResistorNominal	17938	255	ro
Battery5TemperatureAlarmMax	17941	255	ro
Battery5TemperatureAlarmMin	17942	255	ro
Battery5ChargeCharacteristicType	17943	255	ro
Battery5LifetimeNominal	17944	255	ro
Battery5ChargeCurrentMax	17945	255	ro
Battery5ChargeAbsorbtionVoltage	17946	255	ro
Battery5ChargeEndvoltage	17947	255	ro
Battery5ChargeTemperatureCoefficient	17948	255	ro
Battery5DischargeEndvoltage	17949	255	ro
Battery5DischargeCurrentMax	17950	255	ro
Battery5TemperatureWarningMax	18048	255	ro
Battery5TemperatureWarningMin	18049	255	ro
Battery5DischargeEndvoltageLowCurrent	18053	255	ro
Battery5StatusSOC	18055	255	ro
Battery5StatusSOH	18056	255	ro
Battery5StatusActualTemperature	18083	255	ro
Battery5StatusFuse	18085	255	ro
Battery5StatusActualInternalVoltage	18087	255	ro
Battery5StatusActualBlockVoltage	18088	255	ro
readAlarm	18176	1	ro
readTimestamp0	18177	255	ro
readTimestamp1	18178	255	ro
readTimestamp2	18179	255	ro
readTimestamp3	18180	255	ro
heartbeat	18181	1	ro

12.3 Finish Testing

Test	Cube	CTR
Applicable	X	X

After finishing the tests successfully enable the modbus-service again. This can be done with the following command:

```
systemctl start flume-modbus
```

The current status of the command could be verified with:

```
systemctl status flume-modbus
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 84 of 110

13. Installing Banana Pi R2

Test	Cube	CTR
Applicable	X	X

13.1 Booting from eMMC

Test	Cube	CTR
Applicable	X	X

Booting from an SD-card is useful for testing purposes but makes the system vulnerable. Therefore, the BananaPi should be set to boot from the eMMC. The following chapter describes the necessary steps.

Important: The following commands can be used to reboot or shutdown the Banana Pi:


```
reboot
shutdown -h now
```

The following steps must be executed on a host computer:

1. Download the latest master image from Sharepoint. The image is named:
fluence_<timestamp>_master.img.gz
<https://fluenceenergy.sharepoint.com/:f:/r/sites/nextgen/Shared%20Documents/Controls%20HW%20and%20SW/NextGen%20Controller%20Workstream/Device%20Images?csf=1&web=1&e=96fH4R>
2. Use a Software (e.g. BalenaEtcher) to flash the image to an SD-Card.
3. Make sure the Banana Pi is unplugged. Now, move the eMMC-switch to the eMMC-Position. This switch is located on the Banana Pi next to the SD-Card port (See Picture below).



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 85 of 110



4. Insert the SD Card into the Banana Pi and start it. On the first boot the system will be transferred into eMMC. Afterwards, the Banana Pi will reboot. If logging in to the Banana Pi before the System reboots automatically, the last sentence of the header will be “You are running on SD-Card now System installation in progress”.

```
Welcome to Ubuntu 18.04.3 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)

* Documentation:  https://help.ubuntu.com
* Management:    https://landscape.canonical.com
* Support:        https://ubuntu.com/advantage

* Introducing self-healing high availability clusters in MicroK8s.
  Simple, hardened, Kubernetes for production, from RaspberryPi to DC.

  https://microk8s.io/high-availability
You're running on SD card now !
System installation in progress ...
Last login: Wed Dec 16 06:11:12 2020 from 192.168.2.10
root@leaf-65226788b9:~#
```

You will be disconnected when the Banana Pi automatically reboots.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 86 of 110

```
root@leaf-65226788b9: ~  
dd: writing to '/dev/mmcblk1boot0': No space left on device  
8193+0 records in  
8192+0 records out  
4194304 bytes (4.2 MB, 4.0 MiB) copied, 0.744429 s, 5.6 MB/s  
1+0 records in  
1+0 records out  
512 bytes copied, 0.00154415 s, 332 kB/s  
root@leaf-65226788b9:~#  
login as: root  
root@192.168.2.2:~#  
Welcome to Ubuntu 18.04.3 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)  
  
 * Documentation:  https://help.ubuntu.com  
 * Management:    https://landscape.canonical.com  
 * Support:        https://ubuntu.com/advantage  
  
 * Introducing self-healing high availability clusters in MicroK8s.  
   Simple, hardened, Kubernetes for production, from RaspberryPi to DC.  
  
   https://microk8s.io/high-availability  
You're running on SD card now !  
System installation in progress ...  
Last login: Wed Dec 16 06:11:12 2020 from 192.168.2.10  
root@leaf-65226788b9:~#
```

Putty Fatal Error

Remote side unexpectedly closed network connection

OK

If you log in again, the last sentence of the header should be “System installed. You’re running on eMMC now”.

```
Welcome to Ubuntu 18.04.3 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)  
  
 * Documentation:  https://help.ubuntu.com  
 * Management:    https://landscape.canonical.com  
 * Support:        https://ubuntu.com/advantage  
  
 * Introducing self-healing high availability clusters in MicroK8s.  
   Simple, hardened, Kubernetes for production, from RaspberryPi to DC.  
  
   https://microk8s.io/high-availability  
System installed. You're running on eMMC now !  
Last login: Wed Dec 16 06:16:44 2020 from 192.168.2.10  
root@leaf-e1016a70c0:~#
```

The little switch should force a boot from the eMMC, even if an SD-Card is plugged in. To test this, leave the SD-Card in the Banana Pi and restart it again. The last sentence of the header should be “System installed. You’re running on eMMC now !”.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 87 of 110

Test if the booting also works without the SD-Card. For that, shut down the Banana Pi, unplug it, remove the SD-Card and start it again. You should be able to log in with putty and read the header below.

If the little switch is **not** in the position “boot from the eMMC” you will boot from CD card and message will be as in the picture below.

```

login as: root
root@192.168.2.2's password:
Welcome to Ubuntu 18.04.3 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)

* Documentation:  https://help.ubuntu.com
* Management:    https://landscape.canonical.com
* Support:       https://ubuntu.com/advantage

* Introducing self-healing high availability clusters in MicroK8s.
  Simple, hardened, Kubernetes for production, from RaspberryPi to DC.

  https://microk8s.io/high-availability
You're running on SD card now !
System already installed in eMMC !
Last login: Wed Dec 16 06:16:44 2020 from 192.168.2.10
root@leaf-65226788b9:~#

```

Removing of SD card will boot the system from eMMC.

13.2 Force next boot from SD card

Test	Cube	CTR
Applicable	X	X

If we would like to boot the system from SD Card instead eMMC, we have two possibilities:

- Move internal switch into SD position (upper).
- Use internal program to force booting from SD card.

```
fluence_next_boot_from.sh sdcard
```

Next reboot the Banana PI will start form SD card it the Master SD card is inserted into the slot.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 88 of 110

```

root@leaf-5ec8299eba:~# fluence_next_boot_from.sh
Please call 'next_boot_from (emmc|sdcard)'
root@leaf-5ec8299eba:~# fluence_next_boot_from.sh sdcard
root@leaf-5ec8299eba:~# reboot
login as: root
root@192.168.2.2's password:
Welcome to Ubuntu 18.04.5 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)

 * Documentation:  https://help.ubuntu.com
 * Management:    https://landscape.canonical.com
 * Support:       https://ubuntu.com/advantage

You're running on SD card now !
System already installed in eMMC !
Last login: Fri Apr 30 08:54:23 2021 from 192.168.178.80
root@leaf-16535fdddf:~#

```

13.3 Erase eMMC

Test	Cube	CTR
Applicable	X	X

If the Banana Pi is booted from Master SD card and the Master SD card is detect already installed system on eMMC, *the automatic install procedure will not be triggered*. eMMC is possible to erase with the help of the small utility.

```

cd
cd bpi-r2
./erase_emmc.sh

```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 89 of 110

```

root@leaf-16535fdddf: ~/bpi-r2
drwxr-xr-x  3 root root      4096 Apr 30 10:36 .
drwx----- 11 root root      4096 Apr 30 10:36 ..
-rwxr-xr-x  1 1000 1000      3920 Mar  8 15:14 auto_install.sh
-rw-r--r--  1 1000 1000     58015 Mar  8 15:14 BPI-R2-EMMC-boot0-DDR1600-0k-090
5.img.gz
-rwxr-xr-x  1 1000 1000      2195 Mar  8 15:14 cpimg2emmc.sh
-rwxr-xr-x  1 1000 1000       227 Mar  8 15:14 erase_emmc.sh
-rw-rw-r--  1 1000 1000 2113368064 Apr 30 10:31 fluence_202104301205.img.gz
-rw-r--r--  1 1000 1000       302 Mar  8 15:14 fluence_autoinstall.service
drwxr-xr-x  6 root root      4096 Apr 30 09:26 mount_points
-rwxr-xr-x  1 1000 1000       642 Mar  8 15:14 next_boot_from.sh
-rw-r--r--  1 1000 1000      2514 Mar  8 15:14 README.md
-rw-r--r--  1 1000 1000       501 Mar  8 15:14 uEnv_changevars.txt
-rw-r--r--  1 1000 1000       815 Mar  8 15:14 uEnv_emmc.txt
-rw-r--r--  1 1000 1000      1060 Mar  8 15:14 uEnv_sd.txt
root@leaf-16535fdddf:~/bpi-r2# ./erase_emmc.sh
dd: writing to '/dev/mmcblk1boot0': No space left on device
8193+0 records in
8192+0 records out
4194304 bytes (4.2 MB, 4.0 MiB) copied, 0.717331 s, 5.8 MB/s
1+0 records in
1+0 records out
512 bytes copied, 0.00158346 s, 323 kB/s
root@leaf-16535fdddf:~/bpi-r2#

```

Reboot Banana Pi and the automatic installation will be triggered.

13.4 Something is wrong, no start from eMMC

Test	Cube	CTR
Applicable	X	X

If the switch is correct position (eMMC) and Banana Pi is not starts, move the switch to the SD position (upper position) and start the controller once more from Master SD card. Small utility located under /root/bpi-r2/ will help to erase eMMC memory.

```

cd
cd bpi-r2
./erase_emmc.sh

```

Reboot the controller and the installation process will be started once more.

14. Installing Modberry 500 M3 (Clean installation)

Test	Cube	CTR
Applicable		X


The next steps are procedure to install clean OS on Modberry 500 M3. The image will not consist Fluence software.

You will need following:


- 1) RPIBOOT Setup program ([rpiboot_setup.exe](#))
- 2) Balena Etcher (<https://www.balena.io/etcher/>)
- 3) USB to Micro USB cable
- 4) Modberry PI 500 image ([CM3 4.19 06.05.2020 cm3+.img](#))

Steps:

- 1) Install RPI Boot on your computer
- 2) Install Balena Etcher
- 3) Power Off Modberry 500 and disconnect all network and USB Cables
- 4) Connect Modberry with your Laptop, use micro USB port on Modberry!!!!
- 5) Start RPIBoot program
- 6) Power Modberry 500, it must be recognized as external drive in your computer




Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 91 of 110



Two new disks: one is recognised as MSDOS disk, for the second Windows offers to format it. **Do not format the disk!!**

7) with help of Balena Etcher install image on Modberry



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 92 of 110

- 8) Power Off ModBerry and disconnect USB cable
- 9) Connect ModBerry network and Controllino back
- 10) Power on ModBerry
- 11) Login and execute script. The script will expand file system to the maximum size.

```
raspi-config --expand-rootfs
```

- 12) Reboot ModBerry to use new expanded file system

ModBerry default MAC address is 00:00:00:00:01. If you need more ModBerries on the network, please assign the unique MAC address to each of them. Read the MAC address from the sticker, change the example MAC with the one from the sticker.

```
cd /root/scripts  
./set_mac_in_uboot.sh 18:83:C4:04:51:BC
```

and

```
./set_mac.sh 18:83:C4:04:51:BC
```

And reboot. This will assign different MAC to each fresh installed ModBerry.

It is strait forward method, I done it many times. Flashing process need cca 13 minutes on my test computer.

15. Installing or Updating FOS for Controllers

Test	Cube	CTR
Applicable	X	X

You will need account on array server if the installation/updating is performing on Gen6 site or any another computer in the same network whare is the target controller.

Two different option are prepared for the installation:

- Direct from the last sources (GitHub)
- With help of installation archive

15.1 Prepare installation process from GitHub



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 93 of 110

The following steps are required to successfully install the project if you are member of the https://github.com/FluenceEnergy/controller_software

15.1.1 Prerequisite condition

- To have GitHub account
- To have access to https://github.com/FluenceEnergy/controller_software
- Local Linux or Windows computer
- Windows Computer need installed Putty
- VPN access to “Fluence Support VPN”


15.1.2 Steps

- Ask Shakti Mori to create the account for you on the array controller. Each project has one array controller.
- Logon on array controller and change password (command passwd)

Example Linux:

```
ssh bkajganic.admin@10.194.141.3
```

Example Windows:



- (Linux only) Generate public key on **local** computer **only** if it does not exist

```
ssh-keygen -t ed25519
```

- (Linux only) Copy public key from **local** computer to **array** server

```
ssh-copy-id -i ~/.ssh/id_ed25519.pub user@array_controller
```

- (Linux only) Test ssh without passwd. Copying the public key saves typing of the password each time.

- Generate public key on **array** controller **only** if it does not exist

```
ssh-keygen -t ed25519
```

- Goto your GitHub User Settings (<https://github.com/settings/keys> or GitHub account -> User -> Settings -> SSH and GPG keys), create new ssh key and upload ed25519.pub from array controller

- Test ssh from array controller to GitHub

```
ssh -vT git@github.com
```

- If it is not working you will need to setup ssh over https as is described [here](#)

- Create local copy of the project

```
cd ~
mkdir bpi-r2
cd bpi-r2
git clone git@github.com:FluenceEnergy/controller_software.git
```

- Add user and email address

```
cd controller_software
git config --local user.email "name.familyname@fluenceenergy.com"
git config --local user.name "GitUserName"
```

- Get update from repository

```
git pull origin
```

- Fetch remote branch (first argument) Gen6 as local branch Gen6 (second argument) and set tracking information for this branch



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 95 of 110


```
git fetch origin Gen6:Gen6 && git checkout Gen6
git branch --set-upstream-to=origin/Gen6 Gen6
```

Gen6 is liquid cooling long duration Cubes by default (LD cubes). If you need SD cubes replace Gen6 with RaP branch in the previous step.

15.1.3 Prepare installation of the controllers

Next steps will create local deploy scripts and data required for the further installation. The data will be copied to each controller and execute on the controller.

```
cd ~
cd bpi-r2/controller_software/LeafController/Deploy/
./clean.sh
./Modberry500M3_deploy.sh fos copy pack
./BananaPiR2_deploy.sh fos copy pack
```

If the project is based on IEC version of the OCTE the step `./Modberry500M3_deploy.sh fos copy pack` could be avoided. In IEC project all controllers are Banana Pi R2.

15.1.4 Prepare archive file

If you need to prepare archive file with all need scripts and data for your colleague, the following steps are required.

```
cd ~
cd bpi-r2/controller_software/LeafController/Deploy/
./clean.sh
./Modberry500M3_deploy.sh fos copy pack
./BananaPiR2_deploy.sh fos copy pack
./packall.sh
```

If the project is based on IEC version of the OCTE the step `./Modberry500M3_deploy.sh fos copy pack` could be avoided. In IEC project all controllers are Banana Pi R2.

The result archive file is `ControllerAllData.tgz`. Copy or email to your colleague.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 96 of 110

15.2 Prepare installation process from archive file

If you don't have access to the GitHub project described in the previous chapter, somebody need to prepare archive file (ControllerAllData.tgz) where all require data are packed.

15.2.1 Prerequisite condition

- To have prepared archive file ControllerAllData.tgz
- Local Linux or Windows computer
- Windows Computer need installed Putty
- VPN access to "Fluence Support VPN"


15.2.2 Steps

- Ask Shakti Mori to create the account for you on the array controller. Each project has one array controller.
- Logon on array controller and change password (command passwd)

Example Linux:

```
ssh bkajganic.admin@10.194.141.3
```

Example Windows:



- (Linux only) Generate public key on **local** computer **only** if it does not exist

```
ssh-keygen -t ed25519
```

- (Linux only) Copy public key from **local** computer to **array** server

```
ssh-copy-id -i ~/.ssh/id_ed25519.pub user@array_controller
```

- (Linux only) Test ssh without passwd. Copying the public key saves typing of the password each time.

- Copy and unpack the installation file

```
cd ~
mkdir installation
cd installation
copy or upload ControllerAllData.tgz to the ~/insallation
tar -xzf ControllerAllData.tgz
```

15.3 Installation process

Prerequisite software:

- sshpass
- fping

Check if the software is installed on the array controller.

```
ls_power_diablo enst89m01c00n00s01 Deploy : sshpass -v
Usage: sshpass [-f|-d|-p|-e] [-hV] command parameters
  -f filename    Take password to use from file
  -d number      Use number as file descriptor for getting password
  -p password    Provide password as argument (security unwise)
  -e             Password is passed as env-var "SSHPASS"
  With no parameters - password will be taken from stdin

  -P prompt      Which string should sshpass search for to detect a password prompt
  -v             Be verbose about what you're doing
  -h             Show help (this screen)
  -V             Print version information
At most one of -f, -d, -p or -e should be used

ls_power_diablo enst89m01c00n00s01 Deploy : fping -v
fping: Version 4.0
fping: comments to david@schweikert.ch
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 98 of 110

If sshpass and/or fping is not installed, you can install the packages:

```
sudo apt-get install sshpass
sudo apt-get install fping
```

If you are not part of sudo group, you will need ask somebody to install the packages for you.

Supported hardware:

- Banana Pi R2
- Modberry 500 M3

Single Board Computer	Script Name
Banana Pi R2	BananaPiR2_deploy.sh
Modberry 500 M3	Modberry500M3_deploy.sh

Both scripts have the same functionality.

```
boris@ubuntu-dell$ ./BananaPiR2_deploy.sh
Usage:
  BananaPiR2_deploy.sh clear
    Remove BananaPiR2_transfer and BananaPiR2_data.tgz
  BananaPiR2_deploy.sh copy
    Collect necessary data in transfer folder
  BananaPiR2_deploy.sh pack
    pack transfer folder
  BananaPiR2_deploy.sh cpack
    copy and pack transfer folder
  BananaPiR2_deploy.sh fos
    create BananaPiR2_fos.txt version file
  BananaPiR2_deploy.sh remote_IP rootpwd copy pack
  BananaPiR2_deploy.sh remote_IP rootpwd
  BananaPiR2_deploy.sh file_with_remote_IPs rootpwd
    copy packed data and execute deploy_script.sh on remote computer

always 'copy' before 'pack'
```

Example:

```
./BananaPiR2_deploy.sh 192.168.178.30 root
./Modberry500M3_deploy.sh 192.168.178.31 techbase
./Modberry500M3_deploy.sh Core1octe.txt techbase
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 99 of 110

First argument is Controller IP address or the file with IP addresses and the second is root password.

Example of the file with IP addresses:

```
ls_power_diablo enst89m01c00n00s01 Deploy : less Core1octe.txt
10.11.8.57
10.11.8.58
10.11.8.59
10.11.8.60
10.11.8.61
10.11.8.62
```

15.3.1 How to detect dynamic IP address range?

Each project has associate Excel list where the IP addresses are assigned to each controller. This is the end status of the installation and will be valid after the controller is installer and self-configuration process find form the network topology where the controllers belong. In the first moment the controller will get only dynamic address from DHCP server what is the array controller in each project.

As Example:

f011-C02 (Core 02)	01	24	F011-C02	10.11.16.3
f011-C02-CTR-FMC (Core 02)	01	23	F011-C02	10.11.16.161
f011-C02-N01-PCS01 (Core 02)	01	09	F011-C02	10.11.16.151
f011-C02-UPS (Core 02)	01	13	F011-C02	10.11.16.171
f011-C02-HVAC (Core 02)	01	18	F011-C02	10.11.16.181
f011-C02-N01 (Core 02)	01	14	F011-C02	10.11.17.3
f011-C02-N01-BMS01 (Core 02)	01	19	F011-C02	10.11.17.121
f011-C02-N01-R01-CU01 (Core 02)	01	01	F011-C02	10.11.17.101
f011-C02-N01-R01-CU02 (Core 02)			F011-C02	10.11.17.102
f011-C02-N01-R01-CU03 (Core 02)			F011-C02	10.11.17.103
f011-C02-N01-R01-CU04 (Core 02)			F011-C02	10.11.17.104
f011-C02-N01-R01-CU05 (Core 02)			F011-C02	10.11.17.105
f011-C02-N01-R01-CU06 (Core 02)			F011-C02	10.11.17.106
f011-C02-N01-R01-CU07 (Core 02)			F011-C02	10.11.17.107
f011-C02-N01-R01-CU08 (Core 02)	01	02	F011-C02	10.11.17.108

For dynamic IP range of each core, we need to know only Core controller IP address as the starting point. IN the example the Core IP address is 10.11.16.3. The dhcp range for all connected devices in the Core 2 is for 10.11.16.10 to 10.11.16.120. The first 3 octets must be the same.

Find connected devices to the Core 1:



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 100 of 110

```
ls_power_diablo enst89m01c00n00s01 Deploy : fping -ag 10.11.8.10 10.11.8.120
10.11.8.18
10.11.8.19
10.11.8.21
10.11.8.24
10.11.8.28
10.11.8.30
10.11.8.31
10.11.8.34
10.11.8.38
10.11.8.39
10.11.8.40
10.11.8.41
10.11.8.42
10.11.8.43
10.11.8.57
10.11.8.58
10.11.8.59
10.11.8.60
10.11.8.61
10.11.8.62
10.11.8.64
10.11.8.67
10.11.8.68
10.11.8.69
10.11.8.70
10.11.8.71
10.11.8.72
```

Response will be from MBMUs, Banana PIs and Modberries. The IEC version of OCTE is based of Banana Pi what make work al little bit easier.

Execute the command once more

```
fping -ag 10.11.8.10 10.11.8.120 >Core1.txt
```

The output will be written into the file Core1.txt

The file could be used with next command `testconnection.sh`. With help of the script, we can test connection to one or list of the controllers

Example from Luna project:

```
spower_luna enst95m01c00n00s01 Deploy : ./testconnection.sh 10.23.8.10 root
10.23.8.10 Connection OK
```

```
spower_luna enst95m01c00n00s01 Deploy : ./testconnection.sh Core28.txt root
10.23.8.10 Connection OK
10.23.8.11 Connection OK
10.23.8.15 Connection OK
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 101 of 110

```

10.23.8.17 Connection OK
10.23.8.18 Connection OK
10.23.8.20 Connection OK
10.23.8.21 Connection OK
10.23.8.22 Connection OK
10.23.8.23 Connection OK
10.23.8.27 Connection OK
10.23.8.28 Connection OK
10.23.8.29 Connection OK
10.23.8.30 Connection OK
10.23.8.31 Connection OK
10.23.8.32 Connection OK
10.23.8.33 Connection OK
10.23.8.34 Connection OK
10.23.8.35 Connection OK
Permission denied, please try again.
10.23.8.48
Permission denied, please try again.
10.23.8.49
Permission denied, please try again.
10.23.8.51
Permission denied, please try again.
10.23.8.52
Permission denied, please try again.
10.23.8.56

```

If the response is `Permission denied, please try again.`, the controller is ModBerry because we try to use “root” as the password. If the response is `Connection refused`, the device is MBMU.

My workflow is to remove MBMU from the file and additionally split the file into 2 additional files.

Core1.txt consists of all controllers.

Core1octe.txt consists only the controller inside OCTE (Core, Node and Telco Rack controller) Max 6 controllers.

Core1cubes.txt consists of all cube controllers.

It is recommended to start the installation with OCTE controllers.

```
./Modberry500M3_deploy.sh IPaddress techbase
```

Or for IEC version:

```
./BananaPiR2_deploy.sh IPaddress root
```

Modberry500M3_deploy.sh will execute remote script with

```
nohup bash ~/deploy_script.sh ${CONTROLLER} > ~/deploy_TIMESTAMP.txt
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 102 of 110

What leads to immediately return to the user console. The installation process is not finished and could take up to 10 minutes.

On the remote computer in folder /root, the workflow could be monitor

```
tail -f ~/deploy_TIMESTAMP.txt
```

Hint: After some time, tail will stop working because, the network configuration and **dynamic IP is changed**. Wait until the computer is back on the network. It could be checked with help of fping. The controller is installed if the name is like **leaf-5ec8299eba**.

Banana Pi are already preinstalled and using of BananaPiR2_deploy.sh will update the software on the controller. The installation process does not require nohup and the output of the installation is visible to the user.

At the end, independent if the output is in the file or on the console it could be two cases.

```
***** Installation finished *****
```

```
***** System is NOT correctly installed. Restart the installation process. *****
```

Hint: The dynamic IP address assigned to the controller will be the same after **two** reboots of the controller. This is consequence of changing the controller MAC address.

Script	Description
BananaPiR2_deploy.sh	Main script to deploy Banana Pi software
Modberry500M3_deploy.sh	Main script to deploy Modberry 500 M3 software
controllerreboot.sh	Reboot remote controller Example: boris@ubuntu-dell: ./controllerreboot.sh Target IP address or file with remote IPs is missing Usage: controllerreboot.sh remote_IP rootpwd controllerreboot.sh file_with_remote_IPs rootpwd Reboot remote computer
controllertype.sh	The script returns the type of the remote controller depends on the port where is the controller connect to the OCTE switch Example: boris@ubuntu-dell: \$./controllertype.sh -h Usage: controllertype.sh Get controller type on local computer: Node Controller Core Controller Cube Controller TR Controller Unknown Controller controllertype.sh remote_IP rootpwd



	controllertype.sh file_with_remote_IPs rootpwd Get controller type on remote computer: Node Controller Core Controller Cube Controller TR Controller Unknown Controller controllertype.sh help --help -h print help
controllerinfo.sh	The script returns the controller info. It is extended version of controllertype.sh script Example: boris@ubuntu-dell: ./controllerinfo.sh -h Usage: controllerinfo.sh Get controller info on local computer: Node Controller Core Controller Cube Controller TR Controller Unknown Controller controllerinfo.sh remote_IP rootpwd controllerinfo file_with_remote_IPs rootpwd Get controller info on remote computer: Node Controller Core Controller Cube Controller TR Controller Unknown Controller controllerinfo.sh help --help -h print help
controllerfos.sh	The script returns the controller fos version. FOS will be written only if the controller is correctly installed Example: boris@ubuntu-dell: ./controllerfos.sh -h Usage: controllerfos.sh Get controller fos version on local computer controllerfos.sh remote_IP rootpwd controllerfos.sh file_with_remote_IPs rootpwd Get controller fos version on remote computer controllerfos.sh help --help -h print help
testconnection.sh	Test connection to the remote controller.
setdate.sh	Set data & time on remote controller.
setip.sh	Force reapplies network setting on remote controller
deploy_script.sh	Internally used from BananaPiR2_deploy.sh or Modberry500M3_deploy.sh
utils_deploy.sh	Internally used from BananaPiR2_deploy.sh or Modberry500M3_deploy.sh

If you logon the controller and the installation is started and not finished, you will see the message.

```
ls_power_diablo enst89m01c00n00s01 Deploy : ssh root@10.11.32.62
root@10.11.32.62's password:
Welcome to Ubuntu 18.04.5 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)

* Documentation:  https://help.ubuntu.com
* Management:    https://landscape.canonical.com
* Support:       https://ubuntu.com/advantage
System installation in progress ... NO Reboot!!!!
```



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 104 of 110

```
Last login: Fri Apr 30 09:26:42 2021 from 192.168.2.10
root@leaf-e5eaff97e2:~#
```

If the controller is correctly installed the message will be:

```
ls_power_diablo enst89m01c00n00s01 Deploy : ssh root@10.11.32.62
root@10.11.32.62's password:
Welcome to Ubuntu 18.04.5 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)

* Documentation:  https://help.ubuntu.com
* Management:    https://landscape.canonical.com
* Support:       https://ubuntu.com/advantage
System installed. You're running on eMMC now !
Last login: Fri Aug 13 10:36:22 2021 from 10.0.0.3
root@leaf-e5eaff97e2:~#
```

For Modberries, the message is only “**System installed.**”

If the controller is **not** correctly installed the message will be:

```
ls_power_diablo enst89m01c00n00s01 Deploy : ssh root@10.11.32.62
root@10.11.32.62's password:
Welcome to Ubuntu 18.04.5 LTS (GNU/Linux 4.14.141-bpi-r2-main armv7l)

* Documentation:  https://help.ubuntu.com
* Management:    https://landscape.canonical.com
* Support:       https://ubuntu.com/advantage
System is NOT correctly installed. Restart the installation process.
Last login: Fri Aug 13 10:36:22 2021 from 10.0.0.3
root@leaf-e5eaff97e2:~#
```

15.3.2 Known problems

Early software version of delivery cubes has Banana Pi with small error in routing table, one gateway is wrong setup. As consequence the cube controller is not visible from array controller if the user collects the controllers IP address with fping.

The cube controllers are visible form the any of the controllers inside OCTE.

Proposed workflow.

- Install all controllers inside OCTE
- Copy the installation (ControllerAllData.tgz) to the Core Telco Rack controller and start the installation from there.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 105 of 110

15.3.3 Manual Work

Small manual work is still required, but hopefully will be removed in coming releases. This is related only for Core Telco rack controller inside OCTE. To find which controller Telco rack controller use the script `controllerinfo.sh` or `controllertype.sh`

Logon to the Telco Rack controller.

Stop fluence service

```
systemctl stop fluence-modbus  
cd /usr/local/share/fluence
```


Default configuration file (`controllino_modbus.conf`) is for the cube, it is needed to be changed with `controllino_modbus_octe.conf`. Copy prototype `controllino_modbus_octe.conf` to new file where X is replaced with core number. Additional file will prevent to be overwritten once more of the update process is started again.

```
cp controllino_modbus_octe.conf controllino_modbus_coreX.conf
```

Edit `controllino_modbus_coreX.conf`

```
nano controllino_modbus_coreX.conf
```

Find the lines at the end of the file



```
root@leaf-1109058261: /usr/local/share/fluence  
GNU nano 2.9.3 controllino_modbus_core1.conf  
hvac1UnitId = 3  
hvac2UnitId = 4  
osensaUnitId = 10  
dl10UnitId = 5  
flowmeter1UnitId = 20  
upsUnitId = 21  
flowmeter2UnitId = 22  
virtualSlaveUnitId = 100  
  
hvacTelcoUnitId = 1  
upsTelcoUnitId = 192  
  
# Client Ip Addresses (only necessary when they differ from the normal client IP)  
upsTelcoIp = 10.11.8.171  
upsTelcoPort = 502  
  
hvacTelcoIp = 10.11.8.181  
hvacTelcoPort = 502  
^G Get Help ^O Write Out ^W Where Is ^K Cut Text ^J Justify ^C Cur Pos  
^X Exit ^R Read File ^\ Replace ^U Uncut Text ^T To Spell ^_ Go To Line
```



Client Ip Addresses (only necessary when they differ from the normal client IP)

```
upsTelcoIp = 10.11.8.171
upsTelcoPort = 502

hvacTelcoIp = 10.11.8.181
hvacTelcoPort = 502
```

Change IP addresses of the upsTelcoIp and hvacTelcoIp to fit with the core number. The first 3 octets must be the same as for the core controller.

Save the file (CTRL+O and press Enter) and exit (CTRL+X)

Copy controllino_modbus_coreX.conf as default file

```
cp controllino_modbus_coreX.conf controllino_modbus.conf
```

Start the service once more.

```
systemctl start fluence-modbus
```

16. Installing of Self-Configuration on Array Controller

The installation of the Self-Configuration on the array controller consists of two parts. First one is the installation of the config server itself and its small configuration, and second is the configuration of the site in the Self-Configuration server.

16.1 Installation and configuration of the Self-Configuration server

Note: In controller_software/ArrayController/Deploy/create_selfconfig_tgz.sh is a script which creates an actual package that can be installed on the array controller. The script creates a package selfconfig-<date>.tgz, which can then be committed to controller_software/ArrayController/Deploy folder. The script has to be executed in folder controller software like this:
controller_software/ArrayController/Deploy/create_selfconfig_tgz.sh. The resulting tgz will be placed in the upper folder.

The install package can be found in the git repository in:

controller_software/ArrayController/Deploy/selfconfig-<date>.tgz




Steps:

1. Copy the selfconfig-<date>.tgz file in home directory of the root user on the array controller
2. Unpack the file with the command “tar xzvf selfconfig-<date>.tgz”
3. Edit the config.ini file, for example with nano editor
“nano ./LeafController/SelfConfiguration/config.ini”
and change the line with the site_code according to the site code of the project, i.e.
site_code = enst00 → site_code = enst99
4. Change into the directory with “cd controller_software/ArrayController/Deploy”
5. Execute the installation script “bash ./deploy_script_selfconfiguration-server.sh”

That's it. You should now be able to access the config frontend in a browser with:

<http://<IP of array controller>:5000/admin>

You should see something similar to this:



The screenshot shows the Fluence Management page in a web browser. The page title is "Management page" and the site code is "ENST102".

Loop list

Buttons: Add filter, Create a loop

DEV TYPE	SWITCH	W PORT	E PORT	BREAKER	FEEDER	CORE	NODE	ROW	# of LEAVES	Force Reconfig.
Core Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/24		1	1	01				<input type="checkbox"/>
Node Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/14		1	1	01	01			<input type="checkbox"/>
Cube Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/1	FastEthernet0/2	1	1	01	01	01	2	<input type="checkbox"/>
Core Telco Rack Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/23		1	1	01	00			<input type="checkbox"/>

Device Monitor

Buttons: Add filter

DEV TYPE	SWITCH	W PORT	E PORT	BREAKER	FEEDER	CORE	NODE	ROW	CUBE	UUID	MAC ADDRESS	IP ADDRESS	
Core Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/24		1	1	01				1e8a84287eb5b6cb9f72bd58608bcdaba		10.11.8.3/21	enst102f0
Core Telco Rack Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/23		1	1	01	00			fe7c928efeb638a913b9a3a2608bcdabc		10.11.8.161/21	enst102f0
Node Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/14		1	1	01	01			c33b5f94c2577385eb6ba6c3608bcdaba		10.11.9.3/21	enst102f0
Cube Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/1	FastEthernet0/2	1	1	01	01	01	1	fd71c8ad99c1aef3883f312e5fd9a4d8		10.11.9.101/21	enst102f0
Cube Controller	enst102-25sw01-pr.fluence.com	FastEthernet0/1	FastEthernet0/2	1	1	01	01	01	2	b58b7aa48cec9f6d102be4575fd9a4d7		10.11.9.102/21	enst102f0

Logs

Buttons: Clear

In the area of the Loop List, delete all entries by clicking the “del” button.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 108 of 110

16.2 Configuring of the site in the Self-Configuration Server

What you need to configure the site in the server is:

1. The IP Excel sheet of the site
2. An understanding of the site, breaker, feeder, row etc.

By clicking “Add loop”, you can add each loop for the site (the cubes) as well as Core Telco Rack controller, Node Controller, Core controller.

The following cabling diagram will help you to configure them:



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 109 of 110

ETHERNET PORTS SCHEDULE			
PORT	DESIGNATION	DESCRIPTION	COLORING CODE
1X	1st CUBE ON ROW #1	SET OUT CAT 6 CABLE	GRAY
2X	LAST CUBE ON ROW #1	RETURN CAT 6 CABLE	
3X	1st CUBE ON ROW #2	SET OUT CAT 6 CABLE	SEA BLUE
4X	LAST CUBE ON ROW #2	RETURN CAT 6 CABLE	
5X	1st CUBE ON ROW #3	SET OUT CAT 6 CABLE	YELLOW
6X	LAST CUBE ON ROW #3	RETURN CAT 6 CABLE	
7X	1st CUBE ON ROW #4	SET OUT CAT 6 CABLE	YELLOW BLUE
8X	LAST CUBE ON ROW #4	RETURN CAT 6 CABLE	
9X	INVERTER 1	ETHERNET IP - CAT 6 CABLE	ORANGE
10X	INVERTER 2	ETHERNET IP - CAT 6 CABLE	
11X	INVERTER 3	ETHERNET IP - CAT 6 CABLE	
12X	INVERTER 4	ETHERNET IP - CAT 6 CABLE	
13X	UPS	ETHERNET IP - CAT 6 CABLE	GREEN
14X	NODE CONTROLLER #1	MODBUS TCP -IP - CAT 6 CABLE	RED
15X	NODE CONTROLLER #2	MODBUS TCP -IP - CAT 6 CABLE	
16X	NODE CONTROLLER #3	MODBUS TCP -IP - CAT 6 CABLE	
17X	NODE CONTROLLER #4	MODBUS TCP -IP - CAT 6 CABLE	
18X	HVAC	ETHERNET IP - CAT 6 CABLE	BLACK
19X	MBMU1	ETHERNET IP - CAT 6 CABLE	BROWN
20X	MBMU2	ETHERNET IP - CAT 6 CABLE	
21X	MBMU3	ETHERNET IP - CAT 6 CABLE	
22X	MBMU4	ETHERNET IP - CAT 6 CABLE	
23X	LEAF CONTROLLER	ETHERNET IP - CAT 6 CABLE	VIOLET
24X	CORE CONTROLLER	ETHERNET IP - CAT 6 CABLE	WHITE

Each device contacts the server periodically to get the configuration, you see this in the Web-frontend in the area “Logs”, which will present also switch name and Switch Port/s.

Once a device got a configuration, it will present in the Web-Frontend area “Device Monitor”.



Controller Installing and Testing Procedure		24-Sep-21
DCN: 00TE-PRO-001-R2.71	Revision: 2.71	Page 110 of 110