# GEN6 CUBE 작업지도서

# **Leaf Controller Test**

(ACE-FLN-GEN-LT-001)

0	Prepared	Checked	Approved	36.33		DOG ID	A GE ELVI GEVI IT 001	_		G D .	0004 00 00
S	Lee Jeong	Inck	Logan	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	2 / 17 Page	Creation Date	2021.09.03
A	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	Troccss		1 CB VCI		1 repared by		Revision ver	U

## Revision

ED.	Content	Date	Note
0	Tạo mới	2021.09.03	

D	Prepared	Checked	Approved			DOG ID	A CELEVAL CENTRE 004	j		G D .	0004 00 00
S	Lee Jeong	Jack	Logan	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	3 / 17 Page	Creation Date	2021.09.03
A	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110003		I CD VCI		1 repared by		ACVISION VCI	J

#### **Step 1 – Power Supply for Chiller, HVAC, Sensor DL10**

#### **Step 2 – Set up Chiller Parameter:**

Monitor Addr: 1

**Monitor Baud Rate: 19200** 




D	Prepared	Checked	Approved			DOG ID	A CELEVAL CENTRE 004	_		Q 4 5 1	2024 00 02
S	Lee Jeong	Jack	Logan	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	4 / 17 Page	Creation Date	2021.09.03
A T	Wook	Juck	Logun	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	TTOCCSS		I CD VCI		1 repared by		revision ver	Ŭ


#### **Step 3 – Set up HAVC**


parameter Addr: 003


**Baud: 19.2K** 



D	Prepared	Checked	Approved			DOG ID	. GE ET N. GEN I E 001	_		G (1 5)	2024 00 02
S	Lee Jeong	, ,	, r	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	5 / 17 Page	Creation Date	2021.09.03
A	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	Trocess		T CS VEI		Trepared by		Kevision vei	U








D	Prepared	Checked	Approved		CENT CLIPE CAR	DOG ID	A GE EVALGEN AT ANA			G (1 D )	2024 00 02
S	Lee Jeong	T1-	T	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	7 / 17 Page	Creation Date	2021.09.03
A	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110003		I CB VCI		1 repared by		Kevision vei	· ·

**Step 7 – Click OK, Turn off Breaker CB6, wait 30 seconds** 

Step 8 – Remove blank SD Card from Banana, insert master image SD Card

Step 9 - Turn on DL10



Cài đặt theo thứ tự hướng dẫn, Sau khi cài xong DL10 thì tắt CB6 để lưu lại cài đặt DL10


D	Prepared	Checked	Approved		CTIVE CUIDE CAST	<b>DOG TD</b>	1 GE EVAL GENT IT 001	_		2	0004 00 00
S	Lee Jeong	Look	Logon	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	8 / 17 Page	Creation Date	2021.09.03
A T	Wook	Јаск	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110005		res ver		1 repared by		ACVISION VCI	U


**Step 8** – Search DL again, until found DL10 with Address = 5; Baud rate = 19200 Click AI Tab to see temperature and humidity is OK



0	Prepared	Checked	Approved			<b>D</b> 0 C <b>ID</b>		j		G	2024 00 02
S	Lee Jeong		_	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	9 / 17 Page	Creation Date	2021.09.03
A	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	TTOCESS		I CS VEI		r repared by		Kevision vei	U

- **Step 10** After program installed from SD Card to eMMC
- **Step 11 Command: shutdown –h now; wait 30 seconds**
- Step 11 Pull out plug, insert blank SD Card into Banana, power on Banana
- Step 12 Until see the image on the right






Update banana thành công


D	Prepared	Checked	Approved	36.11		DOG ID	A GE ELV GEV LE COA	,		G D .	2024 00 02
S	Lee Jeong	Look	Logan	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	10 / 17 Page	Creation Date	2021.09.03
A T	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110008		1 CB VCI		1 repared by		Revision ver	U

#### **Step 11 – Open PuTTY Program**



D	Prepared	Checked	Approved			<b>D</b> 0 C <b>ID</b>	A CE ELVI CENTIE OUT	j		G (1 5 )	2024 00 02
S	Lee Jeong	Look	Logan	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	11 / 17 Page	Creation Date	2021.09.03
A	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110008		I CB VCI		1 repared by		Kevision vei	U

#### **Step 12 – Access to Banana Pi by PuTTY**



Step 13 – Upload Sketch to Controllino

controllino\_upload.sh Arduino\_Blink.hex

**Step 14 – Reset Controllino** 

controllino reset.sh

Step 15 – Serial monitor to Controllino

controllino\_stty.sh 115200

Ctr-Z

**Step 16 – DS18B20 Temperature sensors** 

controllino upload.sh Arduino TempSensor DS18B20.hex

Test DS18B20 : controllino\_stty.sh 115200

Ctr-Z

Step 17 – Leak sensor

controllino\_upload.sh Controllino\_Leakagesensor.hex

Test: controllino stty.sh 115200

Ctrx-Z

Step 18 - Door Switch sensor

controllino\_upload.sh Controllino\_DoorSwitch.hex

Test: controllino\_stty.sh 115200

Ctrx-Z

**Step 19 – F-Stop** 

controllino\_upload.sh Controllino\_EStop.hex

Test: controllino\_stty.sh 115200

Ctrx-Z

Step 20 - Upload Leaf Controller

 $controllino\_upload.sh\ Leaf Controller.hex$ 

Test output: controllino\_stty.sh 115200


Làm theo hướng dẫn



**Test with QmodMaster** 

D	Prepared	Checked	Approved	35.11	CENT CARE	DOG ID	A GE ELV GEVI E 004			G (1 D )	0004 00 00
S	Lee Jeong	Look	Logon	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	13 / 17 Page	Creation Date	2021.09.03
A	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110003		res ver		1 repared by		Revision ver	U

#### **Step 22** – See the below table



Kiểm tra Temp sensor

Prepared	Checked	Approved			DOG ID	. GE ELV GEV IE 004	_		G 4 5 4	2024 00 02
Lee Jeong			Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	14 / 17 Page	Creation Date	2021.09.03
Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
09.03	09.03	09.03	Trocess		I CS VEI		1 repared by		Kevision vei	U

#### **Step 23 – UPS**



Check if all connected devices to Eaton UPS are switched off. upscmd -u upsuser -p ups eaton5p load.off Check if all connected devices to Eaton UPS are switched on. upscmd -u upsuser -p ups eaton5p load.on

Chect UPS outlet 1 loadd Response off upscmd -u upsuser -p ups eaton5p outlet.1.load.off ok Chect UPS outlet 1 loadd on Response upscmd -u upsuser -p ups eaton5p outlet.1.load.on ok Chect UPS outlet 1 loadd on upscmd -u upsuser -p ups eaton5p outlet.2.load.off Chect UPS outlet 1 loadd on upscmd -u upsuser -p ups eaton5p outlet.2.load.off ok upscmd -u upsuser -p ups eaton5p outlet.2.load.on Response

Thông số UPS

	Prepared	Checked	Approved			DOG ID	A GE EVAL GENERAL 0.04	<b>.</b>			2024 00 02
9	Lee Jeong			Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	15 / 17 Page	Creation Date	2021.09.03
4	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
ŀ	09.03	09.03	09.03	1100055		I CS VEI		1 repared by		Kevision vei	U

#### **Step 24** – Modbus testing controllino\_modbus.py controllino

#### Example Output

Example Output			
# ======= New Data :		=== #	
# ====== Controlli	no (Input	Registe	ers) ====== #
			vriteaccess
signal_name			
door1	0	0	ro
door2	1	0	ro
reserved1	2	0	ro
CoreIMD	3	0	ro
fStopButton	4	0	ro
bmsFstopButton	5	0	ro
preFirePanelSignalPoint	6	0	ro
mainFstop	7	0	ro
fstopK1Relay	8	0	ro
fstopPushButton	9	1	ro
leakageSens	10	1	ro
powerSupp	11	1	ro
spf	12	0	ro
ups	13	0	ro
hvac	14	0	ro
mvTransPress	15	0	ro
mvTransOilLevel	16	0	ro
mvTransOilTemp	17	0	ro
mvTransWindingTemp	18	0	ro
tempSens1	19	190	ro
tempSens2	20	196	ro
tempSens3	21	190	ro
reserved11	22	0	ro
reserved12	23	0	ro
reserved13	24	0	ro
heartbeat	25	46938	ro

#### **Step 25** – Chiller controllino\_modbus.py chiller1

root@leaf-5475c825be: ~	<u> </u>			Example Output			
				# ======= New Data		# ====	
Chiller 1							
	address	value	writeaccess	# Chiller 1	12-12-12-12-12-12-12-12-12-12-12-12-12-1	- A	
signal_name				# sessesses Cullife. T	address		writeaccess
systemOnOff	1024	255		rimal nama	aduress	Value	Writeaccess
modeSelection	1025	255		signal_name systemOnOff	1024	1	2004
waterTempSet	35596	255		modeSelection	1024	2	
hysteresisSet	35598	255		modeSelection waterTempSet	35596	180	50.00
flowRateSelection	38921	255		hysteresisSet	35598	30	
supplyWaterTemp	40960	255		flowRateSelection	35598	30	10.00
returnWaterTemp	40962	255		supplyWaterTemp	40960	189	10.77
environmentTemp	40973	255		returnWaterTemp	40960	193	3 10 10
outletHighWaterTemp	45312	255		environmentTemp	40902	32767	10.00
outletLowWaterTemp	45313	255	ro	outletHighWaterTemp	45312	32/6/	
outletWaterTempSensFail	45314	255	ro	outletLowWaterTemp	45312	0	7.7
returnWaterTempSensFail	45316	255	ro	outletCowwaterTemp outletWaterTempSensFail	45314	9	
heatingFail	45323	255	ro	returnWaterTempSensFail	45314	0	
pumpFail	45329	255	ro	heatingFail	45323	32	
inverterComFail	45333	255		pumpFail	45329	32	
highSystemPressAlarm	45340	255		inverterComFail	45333	9	
highOutletPressAlarm	45360	255		highSystemPressAlarm	45340	0	
WaterReplenishmentAlarm		255		highOutletPressAlarm	45360	0	
sysHighVoltageLock	45367	255		WaterReplenishmentAlarm	45362	0	10.00
sysLowVoltageLock	45368	255		sysHighVoltageLock	45367	0	
exhaustGasHighTempLock	45369	255		sysLowVoltageLock	45368	0	
inverterOverCurrentLock		255		exhaustGasHighTempLock	45369	0	
inverterOverTempLock	45371	255		inverterOverCurrentLock		0	
inverterOverVoltLock	45372	255		inverterOverTempLock	45371	0	
inverterUnterVoltLock	45373	255		inverterOverVoltLock	45372	0	ro
inverterPhaseLossLock	45374	255		inverterUnterVoltLock	45373	0	
inverterPhaseLossLock	45375	255		inverterPhaseLossLock	45374	0	
heatingFaultLock	45378	255		inverterOtherFaultLock	45375	0	
		255		heatingFaultLock	45378	32	
pumpCommandSpeed	41473	255		pumpCommandSpeed	41473	790	ro
heartbeat	32772			heartbeat	32772	255	r
id	36864	255		id	36864	255	FV
baudrate	35337	255	IM	baudrate	35337	255	rv

Thông số chiller

0	Prepared	Checked	Approved		CENT CLIPE CAR	DOG ID	A GE EVALGEN AT ANA			G (1 D )	2024 00 02
S	Lee Jeong	Look	Logon	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	16 / 17 Page	Creation Date	2021.09.03
A T	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110003		I CD VCI		1 Tepared by		ACVISION VCI	9

#### Step 26 – HVAC controllino\_modbus.py hvac1

#### Example Output

# New Dat	a ======		#
# ====== Hyac 1		#	
	address	value	writeaccess
signal_name			
softwareVersion	Ð	255	ro
unitRunningStatus	256	1	ro
internalFanStatus	257	1	ro
externalFanStatus	258	0	ro
compressorStatus	259	0	ro
heaterStatus	260	0	ro
emergencyFanStatus	261	2	ro
evapTemp	1280	193	ro
outdoorTemp	1281	2000	ro
condenserTemp	1282	188	ro
indoorTemp	1283	198	ro
humidity	1284	120	ro
dischargeTemp	1285	2000	ro
acRunningCurrent	1286	32767	ro
acInputVoltage	1287	Ð	го
dcInputVoltage	1288	0	ro
highTempAlarm	1536	0	ro
lowTempAlarm	1537	0	ro
highHumidAlarm	1538	Ð	ro
lowHumidAlarm	1539	Θ	ro
coilFreezeProtection	1540	0	ro
highExhaustTempAlarm	1541	9	ro
evapTempSensFail	1542	0	ro
outdoorTempSensFail	1543	0	ro
condensTempSensFail	1544	9	ro
indoorTempSensFail	1545	0	ro
exhaustTempSensFail	1546	0	ro
humidSensFail	1547	Ø	ro
internalFanFailAlarm	1548	Ð	ro
externalFanFailAlarm	1549	0	ro
compressorFailAlarm	1550	0	ro
heaterFailAlarm	1551	e	ro
emergencyFanFailAlarm	1552	Θ	ro
hpAlarm	1553	0	ro
1pAlarm	1554	0	ro
waterAlarm	1555	Θ	ro
fireAlarm	1556	0	ro
gatingAlarm	1557	0	ro

#### Step 27 – DL10 controllino\_modbus.py dl10

# Example Output

Thông số HVAC

Thông số DL10

D	Prepared	Checked	Approved			DOG ID	A CE ELVI CENTIE OUT	j		2	0004 00 00
S	Lee Jeong	Jack	Logan	Model	GEN6 CUBE CATL	DOC-ID	ACE-FLN-GEN-LT-001	Page	17 / 17 Page	Creation Date	2021.09.03
A T	Wook	Jack	Logan	Process		PCS Ver		Prepared by		Revision Ver	0
h	09.03	09.03	09.03	110003		I CB VCI		1 repared by		ACVISION VCI	U

#### **Step 28 – Eaton UPS controllino\_modbus.py ups**

#### Example Output

# ======= UPS =======	= #		
	address	value	writeaccess
signal_name			
battery_capacity	0	72	ro
battery_charge	1	100	ro
battery_charge_low	2	20	ro
battery_charge_restart	3	0	ro
battery_charger_status	4	255	ro
battery_energysave	5	0	ro
battery_energysave_delay	6	300	ro
battery_energysave_load	7	5	ro
battery_protection	8	1	ro
battery_runtime	9	6200	ro
battery_type	10	0	ro
battery_voltage	11	263	ro
battery_voltage_nominal	12	24	ro
device_mfr	13	0	ro
device_model	14	0	ro
device_serial	15	255	ro
device_type	16	0	ro
driver_name	17	0	ro
driver_parameter_pollfreq	18	30	ro
driver_parameter_pollinterval	19	2	ro
driver_parameter_port	20	0	ro
driver_parameter_synchronous	21	0	ro
driver_version	22	274	ro
driver_version_data	23	0	ro
driver_version_internal	24	4	ro
input_current	25	4	ro
input_frequency	26	599	ro
input_frequency_extended	27	0	ro
input_frequency_nominal	28	60	ro
input sensitivity	29	9	ro

Thông số UPS